

## **Torus Tasks for KPP Power-up**

**Date: January 13, 2017**

**Time: 9:00 – 10:00**

*Attendees: George Biallas, Pablo Campero, Ruben Fair, Probir Ghoshal, Dave Kashy, Tyler Lemon, Wesley Moore, Sarin Philip, Nick Sandoval, Scot Spiegel*

### **1. Timeline for KPP preparations**

- 1.1. Torus is priority for KPP.
- 1.2. Start checklists 2017-01-13.
- 1.3. Low current tests scheduled for week of 2017-01-23.
- 1.4. Power up Torus week of 2017-01-30.
  - 1.4.1. Only going to half field (~1500 [A]) for KPP.
- 1.5. KPP beam run starts 2017-02-03.

### **2. Timeline for Solenoid arrival.**

- 2.1. After KPP (week of 2017-02-06), continue work on Solenoid Service Tower (SST).
- 2.2. Dave Kashy will be designing platforms that will allow work on SST while CTOF is disassembled below at the same time.
- 2.3. Solenoid arrives at JLab 2017-03-21.
- 2.4. Power up Solenoid in August 2017.

### **3. Adding digital filters to Fast-Daq**

- 3.1. Main goal is to filter is 60 [Hz] noise.
- 3.2. Filter should be implemented for all channels.
- 3.3. Tyler Lemon has investigated ways to add filter to LabVIEW code.
- 3.4. Preliminary version of LabVIEW using digital filter is ready for testing.
  - 3.4.1. Implements a notch filter tuned to 60 [Hz] that should filter 60 [Hz] noise.
  - 3.4.2. Tyler Lemon will test preliminary version afternoon of 2017-01-13.
- 3.5. Nick Sandoval will distribute oscilloscope screen shots of noise via email.
- 3.6. After successful implementation of filters, disabled software comparators (Comparator 4 and Comparator 5) will be re-enabled.
- 3.7. Deadline for adding filter week of 2017-01-23.

### **4. Reviewed punch list items.**

- 4.1. Scot Spiegel will update five drawings.
  - 4.1.1. All revised drawings will be submitted to document control.
  - 4.1.2. Deadline for task 2017-01-27.
- 4.2. Added additional pressure transducer.
  - 4.2.1. Dave Kashy will assign official PV name for transducer.
  - 4.2.2. Nick Sandoval and Wesley Moore will add transducer to PLC and EPICS.
  - 4.2.3. Task will be complete 2017-01-13.
- 4.3. Label for cabling needs to be swapped for lead flow temperature sensors.
  - 4.3.1. Nick Sandoval will correct PLC code so correct parameters are read after swapping labels.
  - 4.3.2. Task will be complete 2017-01-13.
- 4.4. Wesley Moore will change alarm handler to send SMS messages.
  - 4.4.1. Dave Kashy and Doug Tilles will be notified via SMS.
  - 4.4.2. Determined that Turbo Pump speed alarms should be sent out via SMS.

## 5. Cool down checklists

- 5.1. Dave Kashy assigned lead.
- 5.2. Will contact others for tasks as needed.
- 5.3. Start cool down on 2017-01-18.
- 5.4. Hall B Procedure No. B000000901-P006 details all checklists required for cool down.
- 5.5. Estimated cooling from 80 [K] to 4 [K] will take 48 [hours].

## 6. Pre-Power-up checklists

- 6.1. Probir Ghoshal assigned lead.
  - 6.1.1. Pablo Campero and Tyler Lemon will assist with Interlock Checkout tasks
- 6.2. Will contact others for tasks as needed.
- 6.3. Begin low current ( $< 500$  [A]) operation week of 2017-01-23.
- 6.4. Hall B Procedure No. B000000901-P021 details all checklists required for power-up.
- 6.5. Power up to half field ( $\sim 1500$  [A]) for KPP on 2017-01-30.

## 7. Future checklist discussions

- 7.1. Checklists will be annotated with details and comments from previous checks.
- 7.2. Those present at meeting will perform checklists for KPP operation.
- 7.3. In future, Hall B Engineering will perform all checks and fill out checklists.
  - 7.3.1. Checkers will need to be trained and guided for first checks.