



THOMAS JEFFERSON NATIONAL ACCELERATOR FACILITY
12000 Jefferson Avenue
Newport News, VA 23606

HALL B PROCEDURE NO.:
B000000401-P021 Rev B

TITLE: Hall B Torus Operations Power Up Checklists

BY: G. Biallas

DATE: 26Sep16

Intended Checker and Approvers:

CHK: P. Ghoshal

1. APP: R. Fair

| | | | | | | | |
|--|------|--|----|------|------|------|---------|
| B | NA | Removed from Sec, 3: Vapor-cooled leads exhaust heaters On and Controls Calibrated Added to Sec. 8: Check that the Torus Magnet Ground cable is connected to the spaceframe, Check that the Hi-Pot test to 500 V is complete (with Ground Fault Detector fuse and jumper removed) & Check that the PSU Ground Fault Detector fuse and jumper has been re-installed | GB | PG | RF | | 15Nov17 |
| A | NA | Added two checks to Section 5 per ERR recommendation | GB | PG | RF | | 26Sep16 |
| REV. | ECO# | DESCRIPTION | BY | CHK. | APP. | APP. | DATE |
| SUMMARY OF CHANGES FROM PREVIOUS REVISION: | | | | | | | |

Hall B Torus Operations Power Up Checklists

Ensure that the following checklist has been completed:
**B000000901-P006 Hall B Check Lists for Cool Down
of Cryogenic Systems**

Section 1, Initial List, Instrument Checks

B000000401-P025 Hall B Pre-Power-Up Instrument Checkout
Procedure

Magnet PLC Operational
Low Voltage Chassis and cRIO DAQ Operational
Fast DAQ cRIO Operational
CCM Temperature Sensors Checked
Thermal Shield Temperature Sensors Checked
CCM Strain Gauges Checked
CCM OOPs Load Cells Checked
Axial and Vertical Support Strain Gauges Checked
Hall Sensors Checked
EPICs Screens Operational

| BY (Initials) | Date |
|------------------|------|
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

Section 2, Initial List, Water-Cooled Leads

B000000401-P022 Hall B Torus Pre-Power-Up Water-Cooled Leads
Checkout Procedure

Bolted Connections at Torus Service Tower End Checked
Bolted Connections at Power Supply End Checked
Water Connections at Torus Service Tower End Checked
Water Connections at Power Supply End Checked
Water Flow Rate Checked
Electrical Isolation Box at Power Supply End Checked

| | |
|--|--|
| | |
| | |
| | |
| | |
| | |
| | |
| | |

Section 3, Initial List, Vapor-Cooled Leads

B000000401-P023 Hall B Torus Pre-Power-Up Vapor-Cooled Leads
Checkout Procedure

Vapor-Cooled Lead Flows calibrated and programmed
Vapor-Cooled flag heaters On and set to temperature
Electrical Isolation Box at Torus Service Tower End Checked

| | |
|--|--|
| | |
| | |
| | |
| | |

Section 4, Initial List, Magnet Power Supply

B000000402- P001 Hall B Superconducting Magnets Pre-Power-Up
Power Supply Internal Interlock Checklist

EPICs Screens Operational

| | |
|--|--|
| | |
| | |

Section 5, Initial List, Low Current Voltage Tap Check

B000000401-P017 Torus Low Current Voltage Tap Check Procedure

EPICs Screens Operational

| | |
|--|--|
| | |
| | |

Hall B Torus Operations Power Up Checklists

Check voltage tap test panel switches are in the MAGNET OPERATION position

Ensure that the voltage tap test panel switches are administratively locked

| BY (Initials) | Date |
|------------------|------|
| | |
| | |

Section 6, Initial List, Interlock Checks

B000000401-P027 Hall B Pre-Power-Up Interlock Checkout Procedure

EPICs Screens Operational

| | |
|--|--|
| | |
| | |

Section 7, Initial List, Quench Detector Checks

B000000401-P026 Hall B Pre-Power-Up Quench Detector Tuning

EPICs Screens Operational

| | |
|--|--|
| | |
| | |

Section 8, Environmental Checks

Check that the Torus Magnet Ground cable is connected to the spaceframe

Check that the Hi-Pot test to 500 V is complete (with Ground Fault Detector fuse and jumper removed)

Check that the PSU Ground Fault Detector fuse and jumper has been re-installed

Check that there is no loose ferromagnetic material within the 5 Gauss boundary

Check that pump trolleys, etc. have been either tied off or locked down so they cannot move

Check that the Torus magnet has been roped off at the 5 Gauss boundary

Check that all other relevant magnetic field boundaries have been marked

Check that no cranes or manlifts are operational

Ensure that the crane has its hook in its uppermost position

Ensure that flashing beacons are operational

Post appropriate signage at all entrances to the hall (including the truck ramp)

Inform all personnel within the hall that power-up of the Torus magnet is imminent

| | |
|--|--|
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

Power-Up of Torus Magnet authorized to start

| | |
|--|--|
| | |
|--|--|