



THOMAS JEFFERSON NATIONAL ACCELERATOR FACILITY

12000 Jefferson Avenue

Newport News, VA 23606

HALL B PROCEDURE NO.:

B000000400 –P002 Rev - A

TITLE B000000400-P002 Hall B Solenoid Operations Power Up Checklists

BY: R. Fair

DATE: 01-30-2017

Intended Checker and Approvers:

CHK: P. Ghoshal

1. APP: R. Rajput-Ghoshal

A		Updated list with 3 more checks under Section 8	R. Fair	P. Ghoshal	R. Rajput-Ghoshal		
REV.	ECO#	DESCRIPTION	BY	CHK.	APP.	APP.	DATE
SUMMARY OF CHANGES FROM PREVIOUS REVISION:							

B000000400-P002 Hall B Solenoid Operations Power Up Checklists Rev A

B000000400-P002 Hall B Solenoid Operations Power Up Checklists REV A			
Ensure that the following checklist has been completed:			
B000000901-P006 Hall B Check Lists for Cool Down of Cryogenic Systems			
Section 1, Initial List, Instrument Checks		BY (Initials)	Date
B000000400-P003 Hall B Solenoid Pre-Power-Up Instrument Checkout Procedure			
Magnet PLC Operational			
Low Voltage Chassis and cRIO DAQ Operational			
Fast DAQ cRIO Operational			
Magnet Coil Temperature Sensors Checked			
Thermal Shield Temperature Sensors Checked			
SST Temperature Sensors Checked			
Magnet Load Cells Checked			
Hall Sensors Checked			
EPICs Screens Operational			
Section 2, Initial List, Water-Cooled Leads			
B000000400-P007 Hall B Solenoid Pre-Power-Up Water-Cooled Leads Checkout Procedure			
Bolted Connections at Solenoid Service Tower End Checked			
Bolted Connections between 9ft leads and 39ft leads Checked			
Bolted Connections at Power Supply End Checked			
Water Connections at Solenoid Service Tower End Checked			
Water Connections between 9ft leads and 39ft leads Checked			
Water Connections at Power Supply End Checked			
Water Flow Rate Checked			
Electrical Isolation Box at Power Supply End Checked			
G10 electrical isolation box at connection between 9ft leads and 39ft leads Checked			
Section 3, Initial List, Vapor-Cooled Leads			
B000000400-P008 Hall B Solenoid Pre-Power-Up Vapor-Cooled Leads Checkout Procedure			
Vapor-Cooled Lead Flows calibrated and programmed			
Vapor-Cooled flag heaters On and set to temperature			
Vapor-cooled leads exhaust heaters On and Controls Calibrated			
Electrical Isolation Box at Solenoid Service Tower End Checked			
Section 4, Initial List, Magnet Power Supply			
B000000402- P001 Hall B Superconducting Magnets Pre-Power-Up Power Supply Internal Interlock Checklist			
EPICs Screens Operational			
Section 5, Initial List, Low Current Voltage Tap Check			
B000000400-P006 Solenoid Low Current Voltage Tap Check Procedure			
EPICs Screens Operational			
Check voltage tap test panel switches are in the MAGNET OPERATION position			
Ensure the voltage tap test panel switches are administratively locked			
Section 6, Initial List, Interlock Checks			
B000000400-P005 Hall B Solenoid Pre-Power-Up Interlock Checkout Procedure			
EPICs Screens Operational			
Section 7, Initial List, Quench Detector Checks			
B000000400-P004 Hall B Solenoid Pre-Power-Up Quench Detector Tuning			
EPICs Screens Operational			
Section 8, Environmental Checks			
Check that the Solenoid Magnet Ground cable is connected to the spaceframe			
Check that the Hi-Pot test to 750 V is complete (with PSU Ground resistor removed)			
Check that the PSU Ground resistor has been re-installed			
Check that there is no loose ferromagnetic material within the 5 Gauss boundary			
Check that pump trolleys, etc. have been either tied off or locked down so they cannot move			
Check that the Solenoid magnet has been roped off at the 5 Gauss boundary			
Check that all other relevant magnetic field boundaries have been marked			
Check that no cranes or manlifts are operational			
Ensure that the crane has its hook in its uppermost position			
Ensure that flashing beacons are operational			
Post appropriate signage at all entrances to the hall (including the truck ramp)			
Inform all personnel within the hall that power-up of the Solenoid magnet is imminent			
Power-Up of Solenoid Magnet authorized to start			