

| ID | Task Name                                             | Duration        | Start              |
|----|-------------------------------------------------------|-----------------|--------------------|
| 1  | <b>Design</b>                                         | <b>619 days</b> | <b>Fri 9/1/17</b>  |
| 2  | Define Stands, ETC to be removed                      | 3 days          | Fri 9/1/17         |
| 3  | Evaluate Test Configuration                           | 14 days         | Wed 9/13/17        |
| 4  | Design/Engineering of New End Cans                    | 20 days         | Wed 9/13/17        |
| 5  | Design Wave Guides                                    | 10 days         | Wed 9/27/17        |
| 6  | Waveguide design review                               | 1 day           | Wed 10/11/17       |
| 7  | Egress evaluation for LERF Gallery space              | 2 days          | Wed 9/20/17        |
| 8  | Modify Design of Clean room for CM work in tunnel     | 3 days          | Tue 9/26/17        |
| 9  | Conduct Final Design Review of New Hardware           | 2 days          | Tue 10/10/17       |
| 10 | COMP: LERF New Hardware FDR                           | 1 day           | Thu 10/12/17       |
| 11 | Evaluate Vault Operational Envelope to include Safety | 10 days         | Fri 2/2/18         |
| 12 | Conduct Testing Readiness Review                      | 2 days          | Fri 2/16/18        |
| 13 | COMP: Testing Readiness Review                        | 1 day           | Tue 2/20/18        |
| 14 | Project Oversight                                     | 619 days        | Fri 9/1/17         |
| 15 | <b>Procurements</b>                                   | <b>88 days</b>  | <b>Tue 10/3/17</b> |
| 16 | RQN: Wave Guide Connections                           | 1 day           | Tue 10/3/17        |
| 17 | Prepare Award Documents                               | 5 days          | Wed 10/4/17        |
| 18 | AWARD: Wave Guide Connections                         | 1 day           | Mon 10/23/17       |
| 19 | Vendor Effort Fabricate Wave Guide Connections        | 60 days         | Mon 10/23/17       |
| 20 | ACCEPT: Wave Guide Connections                        | 1 day           | Mon 1/15/18        |

Project: LCLS II at the LERF  
Date: Wed 9/20/17

Task

Split

Milestone

Summary

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

External Tasks


External Milestone

Deadline


Progress

Manual Progress


| ID | Task Name                                                                        | Duration | Start        |
|----|----------------------------------------------------------------------------------|----------|--------------|
| 21 | RQN: Two Sets Cryomodule End Caps                                                | 1 day    | Mon 10/16/17 |
| 22 | Prepare Award Documents                                                          | 5 days   | Mon 10/23/17 |
| 23 | AWARD: Two Sets Cryomodule End Caps                                              | 1 day    | Mon 10/30/17 |
| 24 | Vendor Effort Fabricate Two Sets of Cryomodule End Caps                          | 70 days  | Tue 10/31/17 |
| 25 | ACCEPT: Two Sets Cryomodule End Caps                                             | 1 day    | Tue 2/6/18   |
| 26 | RQN: Clean room for CM work in tunnel                                            | 1 day    | Tue 10/3/17  |
| 27 | ACCEPT: Clean room for CM work in tunnel                                         | 1 day    | Mon 12/4/17  |
| 28 | RQN: Four Sets of Cryomodule Stands                                              | 1 day    | Tue 10/3/17  |
| 29 | Prepare Award Documents                                                          | 5 days   | Wed 10/4/17  |
| 30 | AWARD: Four Sets of Cryomodule Stands                                            | 1 day    | Wed 10/11/17 |
| 31 | Vendor Effort Fabricate Four Sets of Cryomodule Stands                           | 38 days  | Thu 10/12/17 |
| 32 | ACCEPT: Four Sets of Cryomodule Stands                                           | 1 day    | Tue 12/5/17  |
| 33 | RQN: AC Power Upgrade                                                            | 1 day    | Tue 10/3/17  |
| 34 | Prepare Award Documents                                                          | 5 days   | Wed 10/4/17  |
| 35 | AWARD: AC Power Panel Procurement                                                | 1 day    | Wed 10/11/17 |
| 36 | Vendor Effort Perform AC Power Panel procurement                                 | 18 days  | Thu 10/12/17 |
| 37 | ACCEPT: AC Power Panel Procurement                                               | 1 day    | Thu 12/21/17 |
| 38 | RQN: Additional sets of Bayonet Boxes and End Cans to Support additional testing | 1 day    | Tue 10/3/17  |
| 39 | Prepare Award Documents                                                          | 5 days   | Wed 10/4/17  |
| 40 | AWARD: Additional sets of Bayonet Boxes and End Cans                             | 1 day    | Wed 10/11/17 |

|                                                   |                    |                                                                                     |                       |                                                                                       |
|---------------------------------------------------|--------------------|-------------------------------------------------------------------------------------|-----------------------|---------------------------------------------------------------------------------------|
| Project: LCLS II at the LERF<br>Date: Wed 9/20/17 | Task               |    | Manual Summary Rollup |    |
|                                                   | Split              |   | Manual Summary        |   |
|                                                   | Milestone          |  | Start-only            |  |
|                                                   | Summary            |  | Finish-only           |  |
|                                                   | Project Summary    |  | External Tasks        |  |
|                                                   | Inactive Task      |  | External Milestone    |  |
|                                                   | Inactive Milestone |  | Deadline              |  |
|                                                   | Inactive Summary   |  | Progress              |  |
|                                                   | Manual Task        |  | Manual Progress       |  |
|                                                   | Duration-only      |  |                       |                                                                                       |


| ID | Task Name                                                                                            | Duration        | Start              |
|----|------------------------------------------------------------------------------------------------------|-----------------|--------------------|
| 41 | Vendor Effort Additional sets of Bayonet Boxes and End Cans                                          | 80 days         | Thu 10/12/17       |
| 42 | ACCEPT: Additional sets of Bayonet Boxes and End Cans                                                | 1 day           | Thu 2/1/18         |
| 43 | <b>SLAC Loaner Hardware</b>                                                                          | <b>103 days</b> | <b>Wed 9/13/17</b> |
| 44 | Oversight of SLAC Loaner Hardware                                                                    | 89 days         | Wed 9/13/17        |
| 45 | SLAC Ship SSAs to Jlab                                                                               | 66 days         | Wed 9/13/17        |
| 46 | RCV: 16 SSAs from SLAC                                                                               | 2 days          | Thu 12/14/17       |
| 47 | Crane SSAs to LERF gallery                                                                           | 1 day           | Mon 12/18/17       |
| 48 | SLAC Ship Isolators to JLab                                                                          | 23 days         | Thu 12/14/17       |
| 49 | RCV: 16 Isolators from SLAC                                                                          | 1 day           | Mon 1/22/18        |
| 50 | SLAC Ship Couplers to JLab                                                                           | 11 days         | Fri 12/1/17        |
| 51 | RCV: 16 Dual Directional Couplers from SLAC                                                          | 1 day           | Mon 12/18/17       |
| 52 | SLAC ShipLLRF Racks to JLab                                                                          | 23 days         | Thu 12/14/17       |
| 53 | RCV: Four Complete LLRF Racks (fully dressed with chassis and internal cables) from SLAC             | 1 day           | Thu 2/1/18         |
| 54 | SLAC Ship Cryo Controls to Jlab                                                                      | 13 days         | Thu 12/14/17       |
| 55 | RCV: Two Complete Cryo Controls Racks (fully dressed with equipment) from SLAC                       | 1 day           | Tue 1/2/18         |
| 56 | SLAC Ship Vacuum Controls to JLab                                                                    | 13 days         | Thu 12/14/17       |
| 57 | RCV: Beam line, Coupler and Insulating Vacuum Control Racks (fully dressed with equipment) from SLAC | 1 day           | Tue 1/2/18         |
| 58 | <b>LERF Set-up</b>                                                                                   | <b>142 days</b> | <b>Tue 10/3/17</b> |
| 59 | Remove 20' of back leg of existing machine to install/position Cryopmodules                          | 5 days          | Fri 9/8/17         |
| 60 | Remove Shielding Blocks                                                                              | 1 day           | Mon 9/11/17        |

|                                                   |                    |                                                                                     |                       |                                                                                       |
|---------------------------------------------------|--------------------|-------------------------------------------------------------------------------------|-----------------------|---------------------------------------------------------------------------------------|
| Project: LCLS II at the LERF<br>Date: Wed 9/20/17 | Task               |    | Manual Summary Rollup |    |
|                                                   | Split              |   | Manual Summary        |   |
|                                                   | Milestone          |  | Start-only            |  |
|                                                   | Summary            |  | Finish-only           |  |
|                                                   | Project Summary    |  | External Tasks        |  |
|                                                   | Inactive Task      |  | External Milestone    |  |
|                                                   | Inactive Milestone |  | Deadline              |  |
|                                                   | Inactive Summary   |  | Progress              |  |
|                                                   | Manual Task        |  | Manual Progress       |  |
|                                                   | Duration-only      |  |                       |                                                                                       |

| ID | Task Name                                                      | Duration | Start        |
|----|----------------------------------------------------------------|----------|--------------|
| 61 | Remove U-Tubes from FL02 & FL03 Cryomodules in LERF Vault      | 1 day    | Fri 9/1/17   |
| 62 | Remove U-tubes from FL04 & warm up                             | 3 days   | Mon 10/2/17  |
| 63 | Remove waveguide and cabling from CM FL04                      | 4 days   | Thu 10/5/17  |
| 64 | Install clean room and secure clean vacuum on LERF cryomodules | 6 days   | Fri 10/13/17 |
| 65 | Move CM FL02 & FL03 to CEBAF linac                             | 2 days   | Tue 10/24/17 |
| 66 | Move CM FL04 to FL02 position                                  | 1 day    | Thu 10/26/17 |
| 67 | Reconnect cryomodule in FL02 position                          | 6 days   | Fri 10/27/17 |
| 68 | Locate and Install CM mounting plates                          | 1 day    | Mon 10/30/17 |
| 69 | Align CM mounting plates                                       | 3 days   | Wed 11/1/17  |
| 70 | Installation of LLRF                                           | 43 days  | Fri 12/15/17 |
| 71 | Installation of High Power SSAs in gallery                     | 31 days  | Mon 1/15/18  |
| 72 | Install waveguide in gallery                                   | 31 days  | Thu 12/14/17 |
| 73 | Install and Check out Cabling                                  | 43 days  | Tue 12/12/17 |
| 74 | Install First set of Cryomodules                               | 35 days  | Tue 1/9/18   |
| 75 | Connect waveguide to cryomodules                               | 4 days   | Tue 2/27/18  |
| 76 | Install End Caps                                               | 17 days  | Fri 2/2/18   |
| 77 | Connect mid-point connections on CMs                           | 4 days   | Mon 2/5/18   |
| 78 | Superconducting Magnet Test                                    | 8 days   | Mon 4/2/18   |
| 79 | BPM Checkout with Vector Network Analyzer                      | 16 days  | Wed 4/11/18  |
| 80 | Install Waveguides and Components                              | 22 days  | Tue 1/16/18  |


|                                                   |                    |                                                                                     |                       |                                                                                       |
|---------------------------------------------------|--------------------|-------------------------------------------------------------------------------------|-----------------------|---------------------------------------------------------------------------------------|
| Project: LCLS II at the LERF<br>Date: Wed 9/20/17 | Task               |    | Manual Summary Rollup |    |
|                                                   | Split              |   | Manual Summary        |   |
|                                                   | Milestone          |  | Start-only            |  |
|                                                   | Summary            |  | Finish-only           |  |
|                                                   | Project Summary    |  | External Tasks        |  |
|                                                   | Inactive Task      |  | External Milestone    |  |
|                                                   | Inactive Milestone |  | Deadline              |  |
|                                                   | Inactive Summary   |  | Progress              |  |
|                                                   | Manual Task        |  | Manual Progress       |  |
|                                                   | Duration-only      |  |                       |                                                                                       |

| ID  | Task Name                                         | Duration        | Start             |
|-----|---------------------------------------------------|-----------------|-------------------|
| 81  | Install and Set-up Cryogenic Controls             | 10 days         | Tue 2/27/18       |
| 82  | Safety System Tie in to PPS                       | 25 days         | Fri 12/22/17      |
| 83  | Commission RF System into Shorts                  | 21 days         | Wed 3/21/18       |
| 84  | Commission Cryo System                            | 25 days         | Tue 3/13/18       |
| 85  | ReInstall Shielding                               | 5 days          | Fri 1/26/18       |
| 86  | Decarad and Faraday cups for Radiation monitoring | 50 days         | Tue 10/3/17       |
| 87  | <b>CEBAF Operations</b>                           | <b>303 days</b> | <b>Wed 5/9/18</b> |
| 88  | CEBAF Low Energy Summer Run                       | 42 days         | Wed 5/9/18        |
| 89  | CEBAF Down                                        | 61 days         | Fri 7/6/18        |
| 90  | CEBAF FY19 10 Week Run                            | 60 days         | Mon 10/1/18       |
| 91  | CEBAF Down                                        | 30 days         | Mon 12/24/18      |
| 92  | CEBAF FY19 6 Week Run                             | 41 days         | Mon 2/4/19        |
| 93  | CEBAF Down                                        | 27 days         | Tue 4/2/19        |
| 94  | CEBAF FY19 Low Energy Summer Run                  | 42 days         | Thu 5/9/19        |
| 95  | <b>Cryomodule Testing</b>                         | <b>337 days</b> | <b>Fri 7/6/18</b> |
| 96  | Two Cryomodule Testing                            | 43 days         | Fri 7/6/18        |
| 97  | ESS Testing Support                               | 43 days         | Fri 7/6/18        |
| 98  | LERF Testing Support and Training                 | 43 days         | Fri 7/6/18        |
| 99  | LERF Operating Costs                              | 43 days         | Fri 7/6/18        |
| 100 | De-Installation                                   | 10 days         | Wed 9/5/18        |

|                                                   |                    |                                                                                     |                       |                                                                                       |
|---------------------------------------------------|--------------------|-------------------------------------------------------------------------------------|-----------------------|---------------------------------------------------------------------------------------|
| Project: LCLS II at the LERF<br>Date: Wed 9/20/17 | Task               |    | Manual Summary Rollup |    |
|                                                   | Split              |   | Manual Summary        |   |
|                                                   | Milestone          |  | Start-only            |  |
|                                                   | Summary            |  | Finish-only           |  |
|                                                   | Project Summary    |  | External Tasks        |  |
|                                                   | Inactive Task      |  | External Milestone    |  |
|                                                   | Inactive Milestone |  | Deadline              |  |
|                                                   | Inactive Summary   |  | Progress              |  |
|                                                   | Manual Task        |  | Manual Progress       |  |
|                                                   | Duration-only      |  |                       |                                                                                       |

| ID  | Task Name                                           | Duration        | Start               |
|-----|-----------------------------------------------------|-----------------|---------------------|
| 101 | Train Second Testing Crew                           | 20 days         | Wed 9/19/18         |
| 102 | Install Second set of Cryomodules                   | 25 days         | Wed 9/19/18         |
| 103 | Two Cryomodule Testing                              | 45 days         | Mon 12/24/18        |
| 104 | LERF Testing Support                                | 45 days         | Mon 12/24/18        |
| 105 | LERF Operating Costs                                | 45 days         | Mon 12/24/18        |
| 106 | De-Installation                                     | 15 days         | Mon 2/25/19         |
| 107 | Install Third set of Cryomodules                    | 25 days         | Mon 3/18/19         |
| 108 | Two Cryomodule Testing                              | 38 days         | Mon 4/22/19         |
| 109 | LERF Testing Support                                | 38 days         | Mon 4/22/19         |
| 110 | LERF Operating Costs                                | 38 days         | Mon 4/22/19         |
| 111 | De-Installation                                     | 15 days         | Thu 6/13/19         |
| 112 | Install Fourth set of Cryomodules                   | 25 days         | Thu 7/4/19          |
| 113 | Two Cryomodule Testing                              | 38 days         | Thu 8/8/19          |
| 114 | LERF Testing Support                                | 38 days         | Thu 8/8/19          |
| 115 | LERF Operating Costs                                | 38 days         | Thu 8/8/19          |
| 116 | De-Installation                                     | 15 days         | Tue 10/1/19         |
| 117 | Misc Tooling to Support Repeated Tests              | 322 days        | Fri 7/6/18          |
| 118 | <b>Project Closeout and Restoration of LERF</b>     | <b>61 days?</b> | <b>Tue 10/22/19</b> |
| 119 | Remove and Return LCLS II Equipment                 | 60 days         | Tue 10/22/19        |
| 120 | Restore LERF RF and SS to Pre LCLS II Configuration | 40 days         | Tue 10/22/19        |

Project: LCLS II at the LERF  
Date: Wed 9/20/17

|                    |                                                                                     |                       |                                                                                       |
|--------------------|-------------------------------------------------------------------------------------|-----------------------|---------------------------------------------------------------------------------------|
| Task               |    | Manual Summary Rollup |    |
| Split              |   | Manual Summary        |   |
| Milestone          |  | Start-only            |  |
| Summary            |  | Finish-only           |  |
| Project Summary    |  | External Tasks        |  |
| Inactive Task      |  | External Milestone    |  |
| Inactive Milestone |  | Deadline              |  |
| Inactive Summary   |  | Progress              |  |
| Manual Task        |  | Manual Progress       |  |
| Duration-only      |  |                       |                                                                                       |

| ID  | Task Name                             | Duration | Start        |
|-----|---------------------------------------|----------|--------------|
| 121 | Restore LERF Linac and Vacuum Systems | 40 days  | Tue 10/22/19 |
| 122 | LERF LCLS II Testing Complete         | 1 day?   | Tue 1/14/20  |

Project: LCLS II at the LERF

Date: Wed 9/20/17

Task

Split

Milestone

Summary

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only


External Tasks

External Milestone

Deadline

Progress


Manual Progress




|                                                   |                    |  |                       |  |
|---------------------------------------------------|--------------------|--|-----------------------|--|
| Project: LCLS II at the LERF<br>Date: Wed 9/20/17 | Task               |  | Manual Summary Rollup |  |
|                                                   | Split              |  | Manual Summary        |  |
|                                                   | Milestone          |  | Start-only            |  |
|                                                   | Summary            |  | Finish-only           |  |
|                                                   | Project Summary    |  | External Tasks        |  |
|                                                   | Inactive Task      |  | External Milestone    |  |
|                                                   | Inactive Milestone |  | Deadline              |  |
|                                                   | Inactive Summary   |  | Progress              |  |
|                                                   | Manual Task        |  | Manual Progress       |  |
|                                                   | Duration-only      |  |                       |  |




| Finish       | Predecessors | Resource Names | Half 2, 2017 |   |   | Half 1, 2018 |   |   | Half 2, 2018 |   |   | Half 1, 2019 |   |   | Half 2, 2019 |   |   | Half 1, 2020 |   |
|--------------|--------------|----------------|--------------|---|---|--------------|---|---|--------------|---|---|--------------|---|---|--------------|---|---|--------------|---|
|              |              |                | J            | S | N | J            | M | M | J            | S | N | J            | M | M | J            | S | N | J            | M |
| Mon 10/16/17 | 3            |                |              |   |   |              |   |   |              |   |   |              |   |   |              |   |   |              |   |
| Fri 10/27/17 | 21           |                |              |   |   |              |   |   |              |   |   |              |   |   |              |   |   |              |   |
| Mon 10/30/17 | 22           |                |              |   |   |              |   |   |              |   |   |              |   |   |              |   |   |              |   |
| Mon 2/5/18   | 23           |                |              |   |   |              |   |   |              |   |   |              |   |   |              |   |   |              |   |
| Tue 2/6/18   | 24           |                |              |   |   |              |   |   |              |   |   |              |   |   |              |   |   |              |   |
| Tue 10/3/17  |              |                |              |   |   |              |   |   |              |   |   |              |   |   |              |   |   |              |   |
| Mon 12/4/17  |              |                |              |   |   |              |   |   |              |   |   |              |   |   |              |   |   |              |   |
| Tue 10/3/17  | 3            |                |              |   |   |              |   |   |              |   |   |              |   |   |              |   |   |              |   |
| Tue 10/10/17 | 28           |                |              |   |   |              |   |   |              |   |   |              |   |   |              |   |   |              |   |
| Wed 10/11/17 | 29           |                |              |   |   |              |   |   |              |   |   |              |   |   |              |   |   |              |   |
| Mon 12/4/17  | 30           |                |              |   |   |              |   |   |              |   |   |              |   |   |              |   |   |              |   |
| Tue 12/5/17  | 31           |                |              |   |   |              |   |   |              |   |   |              |   |   |              |   |   |              |   |
| Tue 10/3/17  | 3            |                |              |   |   |              |   |   |              |   |   |              |   |   |              |   |   |              |   |
| Tue 10/10/17 | 33           |                |              |   |   |              |   |   |              |   |   |              |   |   |              |   |   |              |   |
| Wed 10/11/17 | 34           |                |              |   |   |              |   |   |              |   |   |              |   |   |              |   |   |              |   |
| Mon 11/6/17  | 35           |                |              |   |   |              |   |   |              |   |   |              |   |   |              |   |   |              |   |
| Thu 12/21/17 | 36           |                |              |   |   |              |   |   |              |   |   |              |   |   |              |   |   |              |   |
| Tue 10/3/17  | 3            |                |              |   |   |              |   |   |              |   |   |              |   |   |              |   |   |              |   |
| Tue 10/10/17 | 38           |                |              |   |   |              |   |   |              |   |   |              |   |   |              |   |   |              |   |
| Wed 10/11/17 | 39           |                |              |   |   |              |   |   |              |   |   |              |   |   |              |   |   |              |   |


|                                                   |                    |                                                                                     |                       |                                                                                       |
|---------------------------------------------------|--------------------|-------------------------------------------------------------------------------------|-----------------------|---------------------------------------------------------------------------------------|
| Project: LCLS II at the LERF<br>Date: Wed 9/20/17 | Task               |    | Manual Summary Rollup |    |
|                                                   | Split              |   | Manual Summary        |   |
|                                                   | Milestone          |  | Start-only            |  |
|                                                   | Summary            |  | Finish-only           |  |
|                                                   | Project Summary    |  | External Tasks        |  |
|                                                   | Inactive Task      |  | External Milestone    |  |
|                                                   | Inactive Milestone |  | Deadline              |  |
|                                                   | Inactive Summary   |  | Progress              |  |
|                                                   | Manual Task        |  | Manual Progress       |  |
|                                                   | Duration-only      |  |                       |                                                                                       |




|                                                   |                    |  |                       |  |
|---------------------------------------------------|--------------------|--|-----------------------|--|
| Project: LCLS II at the LERF<br>Date: Wed 9/20/17 | Task               |  | Manual Summary Rollup |  |
|                                                   | Split              |  | Manual Summary        |  |
|                                                   | Milestone          |  | Start-only            |  |
|                                                   | Summary            |  | Finish-only           |  |
|                                                   | Project Summary    |  | External Tasks        |  |
|                                                   | Inactive Task      |  | External Milestone    |  |
|                                                   | Inactive Milestone |  | Deadline              |  |
|                                                   | Inactive Summary   |  | Progress              |  |
|                                                   | Manual Task        |  | Manual Progress       |  |
|                                                   | Duration-only      |  |                       |  |



|                                                   |                    |  |                       |  |
|---------------------------------------------------|--------------------|--|-----------------------|--|
| Project: LCLS II at the LERF<br>Date: Wed 9/20/17 | Task               |  | Manual Summary Rollup |  |
|                                                   | Split              |  | Manual Summary        |  |
|                                                   | Milestone          |  | Start-only            |  |
|                                                   | Summary            |  | Finish-only           |  |
|                                                   | Project Summary    |  | External Tasks        |  |
|                                                   | Inactive Task      |  | External Milestone    |  |
|                                                   | Inactive Milestone |  | Deadline              |  |
|                                                   | Inactive Summary   |  | Progress              |  |
|                                                   | Manual Task        |  | Manual Progress       |  |
|                                                   | Duration-only      |  |                       |  |



|                                                   |                    |  |                       |  |
|---------------------------------------------------|--------------------|--|-----------------------|--|
| Project: LCLS II at the LERF<br>Date: Wed 9/20/17 | Task               |  | Manual Summary Rollup |  |
|                                                   | Split              |  | Manual Summary        |  |
|                                                   | Milestone          |  | Start-only            |  |
|                                                   | Summary            |  | Finish-only           |  |
|                                                   | Project Summary    |  | External Tasks        |  |
|                                                   | Inactive Task      |  | External Milestone    |  |
|                                                   | Inactive Milestone |  | Deadline              |  |
|                                                   | Inactive Summary   |  | Progress              |  |
|                                                   | Manual Task        |  | Manual Progress       |  |
|                                                   | Duration-only      |  |                       |  |



|                                                   |                    |  |                       |  |
|---------------------------------------------------|--------------------|--|-----------------------|--|
| Project: LCLS II at the LERF<br>Date: Wed 9/20/17 | Task               |  | Manual Summary Rollup |  |
|                                                   | Split              |  | Manual Summary        |  |
|                                                   | Milestone          |  | Start-only            |  |
|                                                   | Summary            |  | Finish-only           |  |
|                                                   | Project Summary    |  | External Tasks        |  |
|                                                   | Inactive Task      |  | External Milestone    |  |
|                                                   | Inactive Milestone |  | Deadline              |  |
|                                                   | Inactive Summary   |  | Progress              |  |
|                                                   | Manual Task        |  | Manual Progress       |  |
|                                                   | Duration-only      |  |                       |  |

| Finish       | Predecessors | Resource Names | Half 2, 2017 |   |   | Half 1, 2018 |   |   | Half 2, 2018 |   |   | Half 1, 2019 |   |   | Half 2, 2019 |   |   | Half 1, 2020 |   |
|--------------|--------------|----------------|--------------|---|---|--------------|---|---|--------------|---|---|--------------|---|---|--------------|---|---|--------------|---|
|              |              |                | J            | S | N | J            | M | M | J            | S | N | J            | M | M | J            | S | N | J            | M |
| Mon 12/16/19 | 116          |                |              |   |   |              |   |   |              |   |   |              |   |   |              |   |   |              |   |
| Tue 1/14/20  | 119,120,121  |                |              |   |   |              |   |   |              |   |   |              |   |   |              |   |   |              |   |



|                                                   |                    |  |                       |  |
|---------------------------------------------------|--------------------|--|-----------------------|--|
| Project: LCLS II at the LERF<br>Date: Wed 9/20/17 | Task               |  | Manual Summary Rollup |  |
|                                                   | Split              |  | Manual Summary        |  |
|                                                   | Milestone          |  | Start-only            |  |
|                                                   | Summary            |  | Finish-only           |  |
|                                                   | Project Summary    |  | External Tasks        |  |
|                                                   | Inactive Task      |  | External Milestone    |  |
|                                                   | Inactive Milestone |  | Deadline              |  |
|                                                   | Inactive Summary   |  | Progress              |  |
|                                                   | Manual Task        |  | Manual Progress       |  |
|                                                   | Duration-only      |  |                       |  |