

[Vector Home](#)[Reports](#)

| DRs (0)

| Attachments (0)

| Notes (0)

# LCLS-II High Energy (HE) 1.3 GHz Nine Cell Dressed and Undressed Cavity 2K VTS Testing (RFCHE)

[464504 Rev. B](#)

Series	Serial No.	Job No.	Task No.	Released By	Released Date	Status
RFCHE	CAVR102-0	584	See Job Page	Alexander Netepenko	10/21/2022 6:30:47 PM	Closed

[1.0 Abstract](#)[2.0 General Notes](#)[3.0 Supporting Documentation](#)[4.0 Process Readiness Verification](#)[5.0 Testing and Results](#)[6.0 Process Completeness Verification](#)[7.0 Process/Production Complete](#)

## 1.0 Abstract [Top](#)

1.1 This traveler is to be used during the Nine Cell Dressed or Undressed Cavity 2K VTS Testing for the LCLS-II High Energy (HE).

## 2.0 General Notes [Top](#)

2.1 Follow the requirements in the appropriate General Cavity Procedures.

## 3.0 Supporting Documentation [Top](#)

3.1 Electronically attach all appropriate memos, specific instructions, digital photographs, discrepancy reports and other documentation in the appropriate step in this traveler.

**Note: Additional files can be attached to a traveler by clicking on the step number, then selecting Insert Attachment from the Traveler's Step Tools Menu**

## 4.0 Process Readiness Verification [Top](#)

4.1 Verify the current location of the cavity.

Cavity Location:

☐ VTS 1

☒ VTS 2

☐ VTS 3

Technician:

Date:

4.2 Responsible Authority MUST verify the following process has been completed and signed-off by the process Authority.



Verify the cavity process has been completed in Traveler 464240 and signed-off by the process Authority.

☐ Verified

Comments:

Responsible Authority/Designee:

Date:

4.3 Is this a re-test?

☐ Yes☐ No

If yes explain in comment box.

Comment:

## 5.0 Testing and Results [Top](#)

### 5.1 Test Operator, and Date.

Principal Test Operator: **Alex Netepenko**

Test Date: **10/21/2022**

### 5.2 Cool down Parameters.

Enter the temperature gradient between top and bottom when bottom transitions trough Tc.

Temperature Gradient  K

### 5.3 Test Parameters.

Dewar Number **2**

Top Plate Number: **1**

Top Plate Ports: Pi **2**

Pt **2**

HOM A **3**

HOM B **4**

Dewar Bath Temperature is 2K ☒

Dewar Bath Temperature if different from 2K:  K

Isolated from stand?

☐ Yes

HOM Feedthroughs?

☒ Yes

He vessel?

☒ Yes

☒ No☐ No☐ No**Cavity Flange type:**

Flange at FP side

☐ NbTi☐ SS

Flange at FPC side

☐ NbTi☐ SS**Magnetic Fluxgate:**Standard location of Fluxgates ☐

If not comment:

Maximum field at room temperature before cool-down  mG**5.4 Network Analyzer.**Cavity Frequency: **1300.224 MHz**8/9 Cavity Frequency: **1299.429 MHz**7/9 Cavity Frequency: **1297.238 MHz**6/9 Cavity Frequency: **1293.884 MHz**5/9 Cavity Frequency: **1289.813 MHz**4/9 Cavity Frequency: **1285.548 MHz**3/9 Cavity Frequency: **1281.457 MHz**2/9 Cavity Frequency: **1278.181 MHz**1/9 Cavity Frequency: **1276.126 MHz****5.5 Calibration.**

Calibration constants:

Ci: **3418**

Cr: 14779

Ct: 211

CHOMA 757

CHOMB 801

Comment if Ci, Cr, Ct were re-measured during the test:

## 5.6 Decay Measurement.

If BETA>1 cavity is overcoupled. If BETA<1 cavity is undercoupled.

Cavity Coupling:



Overcoupled



Undercoupled

Qext1 2.4e10

Qext2 1.4e12

Q HOM A

Q HOM B

Comment if Qext1, Qext2, Q HOM A, Q HOM B were remeasured during the test:

The accepted ranges for antennas Q-factors are:

o  $1.1e10 \leq Q1 \leq 1.9e10$

o  $7.5e11 \leq Q2 \leq 2.5e12$

o  $QHOM \geq 2.7e11$

## 5.7 CW Measurement. at 2K.

Check if radiation was detected ☐

Select all that applies:

• Field emission ☐

*E<sub>acc</sub> @ FE onset:*  **MV/m**

• *Multipacting* ☐

*E<sub>acc</sub> @ MP onset:*  **MV/m**

*Check if measurement was stopped because radiation could not be processed away* ☐

NOTE: No field-emission-induced radiation should be detected up to the maximum gradient. Any multipacting must be fully processed before the final Q vs E<sub>acc</sub> measurement.

*E<sub>acc</sub> @ quench* **29**

*Highest E<sub>acc</sub> @ Q = 2.5e10* **29**

*The usable gradient (the lowest of the above E<sub>acc</sub>* **29**

NOTE: Max gradient must be >= 23 MV/m

**Q<sub>0</sub> , 10<sup>10</sup>**

*Maximum* **3.2**

*E<sub>acc</sub> at Maximum Q<sub>0</sub>* **19**

*At E<sub>acc</sub> of 20.8 MV/m*

*P<sub>HOM\_A</sub> When E<sub>acc</sub> = 20.8 MV/m*

*P<sub>HOM\_B</sub> When E<sub>acc</sub> = 20.8 MV/m*

NOTE: The accepted values @ E<sub>acc</sub> = 20.8 MV/m are:

- Q<sub>0</sub> >= 2.5e10
- PHOM <= 1.7 W

## 5.8 Cavity Performance Summary.

**Maximum radiation** (after all processing):

*Rad<sub>max</sub>:* **0 mR/hr**

*Comment on Performance Limitation:*

*Comment on Multipacting, if Applicable:*

## 5.9 Upload Files.

*RF data (text file):* [Link](#)

*AUX Data File 1:* [Link](#)

*AUX Data File 2:* [Link](#)

*AUX Data File 3:* [Upload File](#)

*Responsible Authority/Designee:*

*Date:*

## 6.0 Process Completeness Verification [Top](#)

6.1 Responsible Authority MUST ensure this Traveler is complete, all specifications are met and the device is ready for the next process.

☒ *Qualified*☐ *Need reprocessing*☐ *Rejected**Comment -**Responsible Authority/Designee: Daniel Bafia**Date: 10/21/2022*

6.2 Select the next destination for the cavity. If the option "Other" is chosen from the drop box, please type the location in the text field below the drop box.

*Cavity Destination:* *Other* *Technician:* *Date:* 

## 7.0 Process/Production Complete [Top](#)

**Note: This section to be filled out by Process Engineering.**

7.1 Verify the Traveler is accurate and complete. Personnel shall conduct a review of all steps to ensure all operations required have been completed/signed off by required personnel. Ensure all Discrepancy Reports, Non-Conformance Reports , Repair/Rework forms, Deviation Index and dispositions have been reviewed and followed by the Responsible Authority before being approved/completed.

*Comments: -**Process Engineering/Designee: Richard Motill**Date: 10/26/2022*