Fall2019 Oct 29, 2019

http://

Project manager

**Project dates** Oct 18, 2019 - Dec 21, 2019

Completion42%Tasks68Resources0

2

Name	Begin date	End date	Competed
CHL1 Tests (Oportunistic RF On)	10/18/19	10/20/19	Done
Tunnel Open	10/21/19	10/29/19	
Tunnel open last open day will Monday 10/28 for 1L07 tuner cable work. RadCon Checklists have been comleted for Inj, NL, SL, and BSY.			
HCO	10/18/19	11/3/19	
DC Power Box supply Hipot	10/20/19	10/20/19	Done
October 17 - 20: DC Power got high potting completed and most shunt checks are finished. Punch list developed. Arc 10 string needs invesigation Arc 10 Work: https://logbooks.jlab.org/entry/3735720 Arc 10 String Fixed: MXPAA17 kixon circuit	)		
Force Open C100 VBVs	10/22/19	10/22/19	Done
All done except for 1L25 valves, which are new. http://devweb.acc.jlab.org/CSUEApps/atlis/task/19792			
HCO	10/18/19	11/3/19	
Injector Setup	10/18/19	11/3/19	
Gun Electrode 130 keV tests	10/18/19	10/20/19	Done
Injector PSS certs w/ beam	10/21/19	10/21/19	Done
https://logbooks.jlab.org/entry/3735532			
FC1	10/21/19	10/26/19	
Cathode Alignment  http://opsweb.acc.jlab.org/CSUEApps/atlis/task/18799	10/22/19	10/22/19	Done
4 Laser LLRF Phase Recovery  http://opsweb.acc.jlab.org/CSUEApps/atlis/task/19407  Results in: https://logbooks.jlab.org/entry/3735638	10/21/19	10/21/19	Done
Beam Setup (Inj Group) https://logbooks.jlab.org/entry/3735744	10/21/19	10/22/19	Done
https://logbooks.jlab.org/entry/3737073			_
130 keV Match	10/23/19	10/23/19	Done
http://opsweb.acc.jlab.org/CSUEApps/atlis/task/19805	40/04/40	40/04/40	
Parity Settings for all 4 Lasers	10/24/19	10/24/19	
http://opsweb.acc.jlab.org/CSUEApps/atlis/task/19670			

3

Begin date	End date	Competed
10/24/19	10/24/19	Done
10/26/19	10/26/19	Done
10/25/19	10/25/19	Done
10/27/19	10/27/19	
10/27/19	10/27/19	Done
10/27/19	10/27/19	Done
10/27/19	10/27/19	
10/27/19	10/27/19	
10/28/19	11/3/19	
10/28/19	10/29/19	Partially
10/29/19	10/29/19	
10/29/19	10/29/19	
10/30/19	11/3/19	
10/18/19	11/24/19	Partially
		•
10/24/19	10/24/19	Done
10/25/19	11/30/19	Partially
		-
	10/24/19  10/26/19  10/25/19  10/27/19  10/27/19  10/27/19  10/27/19  10/28/19  10/28/19  10/29/19  10/30/19  10/18/19	10/24/19       10/24/19         10/26/19       10/26/19         10/25/19       10/25/19         10/27/19       10/27/19         10/27/19       10/27/19         10/27/19       10/27/19         10/27/19       10/27/19         10/27/19       10/27/19         10/28/19       11/3/19         10/28/19       10/29/19         10/29/19       10/29/19         10/30/19       11/3/19         10/18/19       11/24/19         10/24/19       10/24/19

# Tasks

Name	Begin date	End date	Competed
SRF Commisioning (NL Only)  October 18-20: 1L25 and 1L20 comissioning began. 1L20 entries: https://logbooks.jlab.org/entry/3735215 https://logbooks.jlab.org/entry/3735228 https://logbooks.jlab.org/entry/3735235 https://logbooks.jlab.org/entry/3735282 https://logbooks.jlab.org/entry/3735282 https://logbooks.jlab.org/entry/3735284 https://logbooks.jlab.org/entry/3735277 https://logbooks.jlab.org/entry/3735349 https://logbooks.jlab.org/entry/3735417 https://logbooks.jlab.org/entry/3735417 https://logbooks.jlab.org/entry/3737194 https://logbooks.jlab.org/entry/3737194 https://logbooks.jlab.org/entry/3737257 https://logbooks.jlab.org/entry/373737493 https://logbooks.jlab.org/entry/3737518	10/18/19	11/3/19	-
C100 FE Measurement w/ GM Tubes  Powers Atlis Inc	11/4/19	11/4/19	
Set Energy (RF Push)	11/4/19	11/4/19	
Box Supply Cycling RHEL-7 (Cade)  http://opsweb.acc.jlab.org/CSUEApps/atlis/atlis.php?load=Task&task_id=19184	11/4/19	11/4/19	
Can be done during RF Push, after DC Power HCO, and before 5 pass spin up			
5 pass Spin up	11/6/19	11/12/19	
Cold Startup Atlis Freeman & Aiken	11/6/19	11/7/19	
Beam to 1R  Thread Beam Hand Phase Tune Energy Phaser	11/6/19	11/6/19	
Beam to 2R  Thread through SL Hand Phase SL 2E Match SL Phaser	11/7/19	11/7/19	
INJ / 1st pass Setup Tests	11/8/19	11/8/19	

4

5


Name	Begin date	End date	Competed		
NL / SL Drift Box Supply Calibration	11/8/19	11/8/19			
http://opsweb.acc.jlab.org/CSUEApps/atlis/task/18319 Yves to to identify contact (Still Doug Higinbotham?)					
Colinearity Checks	11/8/19	11/8/19			
Position and timing colinearity for all 4 lasers. Check degree of colinearity through to 1R. Check 4 lasers vs. NL Gang phase. ATLis task needed?					
Bunch Compresssion using 0L04	11/8/19	11/8/19			
Use Arc Bunch length measurment process to give max compression using 0L04 (minimum spot size in Arc 1 High dispersive region) at Max energy. Freeman to develop and ATLis task for this.					
Ray Ttrace to 1R	11/8/19	11/8/19			
Tief / Yves					
Qualify Inj -> NL Match	11/8/19	11/8/19			
Step 1-4 in ORFP. Uses 1L02, 1L06, 1L10 viewers to qualify match from the Injector. Is there a better way? Try INJ FOpt correctors to FOpt to 1R?					
6 - ORFP ARC by ARC	11/9/19	11/12/19			
ARC4	11/9/19	11/9/19			
ARC7	11/10/19	11/10/19			
ARC9	11/11/19	11/11/19			
5.5 ORFP Complete	11/12/19	11/12/19			
Beam Tests to Halls - Dates TBD	11/13/19	11/21/19			
RF Stress Test	11/13/19	11/16/19			
Spin up 5 pass beam to Hall A. Optimize RF and Beam transport with 600 kW in the Machine. http://opsweb.acc.jlab.org/CSUEApps/atlis/task/19791					
Optimimizing BLM/RF/IC Faults	11/13/19	11/13/19			
Perhaps needed to be done during RF stress testing.					
May also require re-calibration of BLM? BLMs too sensitive? BLM setup procedure attached to: http://opsweb.acc.jlab.org/CSUEApps/atlis/task/16634					
Spin Dance	11/15/19	11/15/19			
Energy Adjustment + Spin Dance	11/13/19	11/17/19			
Extraction & Match the Halls	11/18/19	11/21/19			
Ideas for BS - Dates TBD	11/22/19	11/28/19			

Fall2019 Oct 29, 2019

6

Name	Begin date	End date	Competed
Machine Reproducibility After Wein Flips Rematching Early INJ Testing	11/22/19	11/22/19	
SL Cryo/Electric Heat Balancing - Tief	11/22/19	11/22/19	
C100-6R calibration  Jay Atlis	11/22/19	11/22/19	
LEM Reproducibility  Yves to Write ATLIs Checking Early NL Bypass	11/22/19	11/22/19	
Beam Studies/ Collarbative Checks	11/22/19	11/28/19	
Decarads installed 1L26-1S01  https://logbooks.jlab.org/entry/3737044 https://logbooks.jlab.org/entry/3736197	11/22/19	11/22/19	
Physics Start	11/25/19	12/20/19	
Hall A Physics	12/2/19	12/20/19	
HB Physics	11/25/19	12/20/19	
HC Physics	11/25/19	12/20/19	
HD Physics	11/25/19	12/20/19	

#### **Gantt Chart**



Fall2019 Oct 29, 2019

8

**Resources Chart** 

GANTT October 2019			November 2019					December 2019				
project		Week 42	Week 43	Week 44	Week 45	Week 46	Week 47	Week 48	Week 49	Week 50	Week 51	
Name	Default role	10/13/19	Week 43	10/27/19	11/3/19	11/10/19	11/17/19	11/24/19	12/1/19	12/8/19	12/15/19	