

JEFFERSON SCIENCE ASSOCIATES, LLC

Purchase Order Register

Page 1 of 2
11/20/25
09:40 AM

Order Date: 11/20/23

Purchase Order: 24-C0164

Rel: 0

Change Order: 6

Type: Subcontract Retainage PO

Trans Currency: USD

Vendor: ANDDAH ANDERSON & DAHLEN INC

Contact: SCOTT O'CONNELL

Buyer: T3335

PO Status: O Terms: NET 30

FOB Point: DESTINATION

Line	Item/ Description	Rev	Type/ Status	Misc Typ	Ordered Amt/ Sales Tax Amt/ Vouchered Amt/ Posted Amt/	Completed Work Amt/Pct / Stored Matl Amt / Complt Work Ret Amt/Pct / Stored Matl Ret Amt/Pct /	Due Date/ Orig Due/ Desired Date
1			M	SUBCON	\$243,160.00	\$243,160.00 100.00%	12/22/23
	LONG LEAD PROCUREMENTS		S			\$0.00	12/22/23
					\$243,160.00	\$0.00	0.00% 12/22/23
					\$243,160.00	\$0.00	0.00%

Project	Account	Organization	Allocation	Amount
000001.24.03.002.092	6043-012	1.CS.003.0002.11	100.00%	\$243,160.00

Line	Item/ Description	Rev	Type/ Status	Misc Typ	Ordered Amt/ Sales Tax Amt/ Vouchered Amt/ Posted Amt	Completed Work Amt/Pct / Stored Matl Amt / Complt Work Ret Amt/Pct / Stored Matl Ret Amt/Pct	Due Date/ Orig Due/ Desied Date
2			M	SUBCON	\$121,580.00	\$121,580.00 100.00%	02/08/24
	PRE-FAB REVIEW		S			\$0.00	02/08/24
					\$121,580.00	\$0.00	0.00% 02/08/24
					\$121,580.00	\$0.00	0.00%

Project	Account	Organization	Allocation	Amount
000001.24.03.002.092	6943-012	1.CS.003.0002.11	53.25%	\$64,740.00
000001.24.03.002.092	6043-012	1.CS.003.0002.11	46.75%	\$56,840.00

Line	Item/ Description	Rev	Type/ Status	Misc Typ	Ordered Amt/ Sales Tax Amt/ Vouchered Amt/ Posted Amt	Completed Work Amt/Pct / Stored Matl Amt / Complt Work Ret Amt/Pct / Stored Matl Ret Amt/Pct	Due Date/ Orig Due/ Desied Date
3			M	SUBCON	\$486,320.00	\$486,320.00 100.00%	09/23/24
	FABRICATION 3		S			\$0.00	09/23/24
					\$486,320.00	\$0.00	0.00% 09/23/24
					\$486,320.00	\$0.00	0.00%

Project	Account	Organization	Allocation	Amount
000001.24.03.002.092	6943-012	1.CS.003.0002.11	100.00%	\$486,320.00

Line	Item/ Description	Rev	Type/ Status	Misc Typ	Ordered Amt/ Sales Tax Amt/ Vouchered Amt/ Posted Amt	Completed Work Amt/Pct / Stored Matl Amt / Complt Work Ret Amt/Pct / Stored Matl Ret Amt/Pct	Due Date/ Orig Due/ Desied Date
------	----------------------	-----	-----------------	----------	--	---	---------------------------------------

JEFFERSON SCIENCE ASSOCIATES, LLC

Purchase Order Register

Page 2 of 2
11/20/25
09:40 AM

4	M	SUBCON	\$121,580.00	\$0.00	0.00% 09/28/25
PRE-SHIPMENT REVIEW AND DOCUMENTATION	O			\$0.00	10/21/24
				\$0.00	0.00% 09/28/25
				\$0.00	0.00%

Project		Account		Organization		Allocation	Amount	
000001.24.03.002.092		6943-012		1.CS.003.0002.11		100.00%	\$121,580.00	
Line	Item/ Description	Rev	Type/ Status	Misc Typ	Ordered Amt/ Sales Tax Amt/ Vouchered Amt/ Posted Amt	Completed Work Amt/Pct / Stored Matl Amt / Complt Work Ret Amt/Pct / Stored Matl Ret Amt/Pct		Due Date/ Orig Due/ Desied Date
5			M	SUBCON	\$243,160.00	\$243,160.00	100.00%	09/28/25
	JLAB TESTING AND ACCEPTANCE OF		S			\$0.00		11/18/24
					\$243,160.00	\$0.00	0.00%	09/28/25
					\$243,160.00	\$0.00	0.00%	

Project		Account		Organization		Allocation	Amount		
000001.24.03.002.092		6943-012		1.CS.003.0002.11		100.00%	\$243,160.00		
Line	Item/ Description	Rev	Type/ Status	Misc Typ	Ordered Amt/ Sales Tax Amt/ Vouchered Amt/ Posted Amt	Completed Work Amt/Pct / Stored Matl Amt / Complt Work Ret Amt/Pct / Stored Matl Ret Amt/Pct		Due Date/ Orig Due/ Desied Date	
6			M	SUBCON	\$135,665.00	\$135,665.00	100.00%	09/28/25	
	MOD 005: SHEAR STOP		O			\$0.00		09/28/25	
						\$135,665.00	100.00%	09/28/25	
						\$0.00	0.00%		

Project		Account		Organization		Allocation	Amount	
000001.24.03.002.022		6043-012		1.CS.003.0002.11		100.00%	\$135,665.00	
Line	Item/ Description	Rev	Type/ Status	Misc Typ	Ordered Amt/ Sales Tax Amt/ Vouchered Amt/ Posted Amt	Completed Work Amt/Pct / Stored Matl Amt / Complt Work Ret Amt/Pct / Stored Matl Ret Amt/Pct	Due Date/ Orig Due/ Desied Date	
7			M	SUBCON	\$38,325.00	\$26,827.50	70.00%	10/31/25
	MOD 006: CHAMBER REWORK - TESTING		O			\$0.00		10/31/25
						\$26,827.50	100.00%	10/31/25
						\$0.00	0.00%	

Project	Account	Organization	Allocation	Amount	
000001.24.03.002.092	6043-012	1.CS.003.0002.11	100.00%	\$38,325.00	
				PO Total Amount (Func):	\$1,389,790.00
				PO Total Amount (Trans):	USD 1,389,790.00