<u>Vector Home</u> | DRs (0) | Attachments (0) | Notes (0)

LCLS-II High Energy (HE) 1.3 GHz Nine Cell Dressed and Undressed Cavity 2K VTS Testing (RFCHE)

464504 Rev. B

ĺ	Series Serial No.		Job No.	Task No.	Released By Released Date		Status
	RFCHE	CAVR090-2	584	See Job Page	Andrew Cravatta	1/6/2023 3:11:28 PM	Closed

- 1.0 Abstract
- 2.0 General Notes
- 3.0 Supporting Documentation
- 4.0 Process Readiness Verification
- 5.0 Testing and Results
- 6.0 Process Completeness Verification
- 7.0 Process/Production Complete
- 1.0 Abstract Top
 - 1.1 This traveler is to be used during the Nine Cell Dressed or Undressed Cavity 2K VTS Testing for the LCLS-II High Energy (HE).
- 2.0 General Notes Top
 - 2.1 Follow the requirements in the appropriate General Cavity Procedures.
- 3.0 Supporting Documentation Top

1 of 8 7/1/2024, 10:22 AM

3.1 Electronically attach all appropriate memos, specific instructions, digital photographs, discrepancy reports and other documentation in the appropriate step in this traveler.

Note: Additional files can be attached to a traveler by clicking on the step number, then selecting Insert Attachment from the Traveler's Step Tools Menu

4.0	Process	Readiness	Verification	Top
	110000	Itewaliiess	, olling outlon	1 00

4.1 Verify	the current location of the cavity.			
Cavity 1	Location: 🔻			
	O VTS 1	O VTS 2	O VTS 3	
Technic	ian: 🔻			Date:

4.2 Responsible Authority MUST verify the following process has been completed and signed-off by the process Authority.



Verify the cavity process has been completed in Traveler 464240 and signed-off by the process Authority.

terry the eating process has even compressed in Traverer to 12 to and signed	a on of the process mannering.
□ Verified	
Comments:	
Responsible Authority/Designee: 🔻	Date:

4.3 Is this a re-test?

2 of 8 7/1/2024, 10:22 AM

O Yes	\bigcirc No	
If yes explain in	comment box.	
Comment:		
5.0 Testing and Results	<u>Top</u>	
5.1 Test Operator, and Date.		
Principal Test Operator: Andr	ew Cravatta	
Test Date: 1/5/2023		
5.2 Cool down Parameters.		
Enter the temperature gradient	between top and bottom when bottom transitions trough Tc.	
Temperature Gradient	K	
5.3 Test Parameters.		
Dewar Number 2		
Top Plate Number: 3		
Top Plate Ports: Pi 3		
Pt 3		
HOM A 5		
HOM B 6		
Dewar Bath Temperature is 2K		
Dewar Bath Temperature if dif	ferent from 2K: K	
Isolated from st	and? HOM Feedthroughs?	He vessel?
O Yes	Yes	Yes

3 of 8 7/1/2024, 10:22 AM

No
 No
 No

O No

O No

Cavity Flange type:

Flange at FP side

Flange at FPC side

NbTi

NbTi

 \bigcirc SS

 \circ SS

Magnetic Fluxgate:

Standard location of Fluxgates 🗹

If not comment:

Maximum field at room temperature before cool-down

mG

5.4 Network Analyzer.

Cavity Frequency: 1300.214442 MHz

8/9 Cavity Frequency: 1299.444201 MHz

7/9 Cavity Frequency: 1297.221007 MHz

6/9 Cavity Frequency: 1293.832451 MHz

5/9 Cavity Frequency: 1289.71116 MHz

4/9 Cavity Frequency: 1285.326039 MHz

3/9 Cavity Frequency: 1281.317287 MHz

2/9 Cavity Frequency: 1277.98688 MHz

1/9 Cavity Frequency: 1275.822075 MHz

5.5 Calibration.

Calibration constants:

Ci: 3581

4 of 8 7/1/2024, 10:22 AM

Cr: 14445.6

Ct: 182.9

CHOMA 776.4

CHOMB **841.3**

Comment if Ci, Cr, Ct were re-measured during the test:

5.6 Decay Measurement.

If BETA>1 cavity is overcoupled. If BETA<1 cavity is undercoupled.

Cavity Coupling:

- Overcoupled
- Undercoupled

Qext1 2.26e10

Qext2 1.57e12

Q HOM A 9.16e14

Q HOM B 2.43e12

Comment if Qext1, Qext2, Q HOM A, Q HOM B were remeasured during the test:

The accepted ranges for antennas Q-factors are:

o QHOM >= 2.7e11

5.7 CW Measurement. at 2K.

Check if radiation was detected ✓

Select all that applies:

• Field emission ✓

Eacc @ FE onset: 12 MV/m

• Multipacting

Eacc @ MP onset: MV/m

Check if measurement was stopped because radiation could not be processed away ✓

NOTE: No field-emission-induced radiation should be detected up to the maximum gradient. Any multipacting must be fully processed before the final Q vs Eacc measurement.

 E_{acc} @ quench

Highest Eacc @ Q = 2.5e10 21

The usable gradient (the lowest of the above E_{acc} 21

NOTE: Max gradient must be >= 23 MV/m

$Q_0, 10^{10}$

Maximum 2.92

Eacc at Maximum Q0 16

At E_{acc} of 20.8 MV/m 2.46

 P_{HOM_A} When $E_{acc} = 20.8$ MV/m **0.000504**

 $P_HOM_B \ When \ E_{acc} = 20.8 \ MV/m \ 0.195$

NOTE: The accepted values @ Eacc = 20.8 MV/m are:

- Q0 >= 2.5e10
- PHOM <= 1.7 W
- 5.8 Cavity Performance Summary.

Maximum radiation (after all processing):

Rad_{max}: 1000 mR/hr

 $6 ext{ of } 8$ 7/1/2024, 10:22 AM

Comment on Performance Limitation: Sudden drop in Eacc at 11 MV/m - MP-like behavior, but no quench or radiation. FE onset at 12 MV/m [0.14 mR/hr].

1 R/hr radiation at 21 MV/m - stopped test. Also started to 7pi/9 at this field.

Comment on Multipacti	ng, if Applicable:		

5.9 Upload Files.

RF data (text file): Link

AUX Data File 1: Upload File

AUX Data File 2: Upload File

AUX Data File 3: Upload File

Responsible Authority/Designee: Andrew Cravatta Date: 1/6/2023

6.0 Process Completeness Verification <u>Top</u>

6.1 Responsible Authority MUST ensure this Traveler is complete, all specifications are met and the device is ready for the next process.



7 of 8 7/1/2024, 10:22 AM

O Qualified Comment Cavity sent for full disasser	Need reproccessing mbly and HPR	O Rejected
Responsible Authority/Designee: Dan	iel Bafia	Date: 1/6/2023
6.2 Select the next destination for the cabelow the drop box.	wity. If the option "Other" is chosen fr	from the drop box, please type the location in the text field
Cavity Destination:		
Other	7	
Technician:	_	Date:
7.0 Process/Production Comp	<u>lete</u> <u>Top</u>	
Note: This section to be filled out by	y Process Engineering.	
completed/signed off by required person	nel. Ensure all Discrepancy Reports, N	view of all steps to ensure all operations required have been Non-Conformance Reports, Repair/Rework forms, Deviation authority before being approved/completed.
Comments: -		
Process Engineering/Designee: Rich a	ırd Motill	Date: 1/9/2023

8 of 8 7/1/2024, 10:22 AM