<u>Vector Home</u> | DRs (0) | Attachments (0) | Notes (0)

LCLS-II High Energy (HE) 1.3 GHz Nine Cell Dressed and Undressed Cavity 2K VTS Testing (RFCHE)

464504 Rev. D

Series	Serial No.	Job No.	Task No.	Released By	Released Date	Status
RFCHE	CAVR050-1	584	See Job Page	Andrew Cravatta	5/17/2024 5:55:09 PM	Closed

- 1.0 Abstract
- 2.0 General Notes
- 3.0 Supporting Documentation
- 4.0 Process Readiness Verification
- 5.0 Testing and Results
- 6.0 Process Completeness Verification
- 7.0 Process/Production Complete
- 1.0 Abstract Top
 - 1.1 This traveler is to be used during the Nine Cell Dressed or Undressed Cavity 2K VTS Testing for the LCLS-II High Energy (HE).
- 2.0 General Notes Top
 - 2.1 Follow the requirements in the appropriate General Cavity Procedures.
- 3.0 Supporting Documentation Top

1 of 8 7/1/2024, 10:19 AM

3.1 Electronically attach all appropriate memos, specific instructions, digital photographs, discrepancy reports and other documentation in the appropriate step in this traveler.

Note: Additional files can be attached to a traveler by clicking on the step number, then selecting Insert Attachment from the Traveler's Step Tools Menu

erification	Top
•	rilication

4.1	Verify the current location of the cavity.			
C	avity Location: 🔻			
	O VTS 1	O VTS 2	O VTS 3	
Te	echnician: 🔻			Date:

4.2 Responsible Authority MUST verify the following process has been completed and signed-off by the process Authority.



Verify the cavity process has been completed in Traveler 464240 and signed-off by the process Authority.

verify the cavity process has been completed in Traveler 404240 and signed-on by the proce	ss Aumonty.	
☐ Verified		
Comments:		
Responsible Authority/Designee: 🔻	Date:	

4.3 Is this a re-test?

2 of 8 7/1/2024, 10:19 AM

O Yes	○ No
If yes explain in o	mment box.
Comment:	
5.0 Testing and Results	<u>Γο</u> ρ
5.1 Test Operator, and Date.	
Principal Test Operator: Andre	Cravatta
Test Date: 5/17/2024	
5.2 Cool James Barreston	
5.2 Cool down Parameters.	
Enter the temperature gradient b	tween top and bottom when bottom transitions trough Tc.
Temperature Gradient	
5.3 Test Parameters.	
Dewar Number 3	
Top Plate Number: 3	
Top Plate Ports: Pi 4	
Pt 1	
HOM A 1	
HOM B 2	
Dewar Bath Temperature is $2K$	
Dewar Bath Temperature if diffe	ent from 2K: K
Isolated from star	? HOM Feedthroughs? He vessel?
O Yes	Yes

3 of 8 7/1/2024, 10:19 AM

No

O No

O No

Cavity Flange type:

Flange at FP side O NbTi

O NbTi

Flange at FPC side

 \odot SS

 \odot SS

Magnetic Fluxgate:

Standard location of Fluxgates

If not comment:

Maximum field at room temperature before cool-down

mG

5.4 Network Analyzer.

Cavity Frequency: 1300.203501 MHz

8/9 Cavity Frequency: 1299.43326 MHz

7/9 Cavity Frequency: 1297.183807 MHz

6/9 Cavity Frequency: 1293.770241 MHz

5/9 Cavity Frequency: 1289.612691 MHz

4/9 Cavity Frequency: 1285.280088 MHz

3/9 Cavity Frequency: 1281.148796 MHz

2/9 Cavity Frequency: 1277.857768 MHz

1/9 Cavity Frequency: 1275.624835 MHz

5.5 Calibration.

Calibration constants:

Ci: 3438

4 of 8 7/1/2024, 10:19 AM

C 10510 (
Cr: 18519.6	
Ct: 233.2	
CHOMA 1015.5	
CHOMB 959.8	
Comment if Ci, Cr, Ct were re-measured during the test:	
5.6 Decay Measurement.	
If BETA>1 cavity is overcoupled. If BETA<1 cavity is undercoupled.	
Cavity Coupling:	
Overcoupled	
O Undercoupled	
Qext1 1.99e10	
Qext2 1.9e12	
Q HOM A 2.70e12	
Q HOM B 9.41e12	
Comment if Qext1, Qext2, Q HOM A, Q HOM B were remeasured during the test:	
The accepted ranges for antennas Q-factors are:	
o $1.8e10 \le Q1 \le 3.2e10$	
o $7.5e11 \le Q2 \le 2.5e12$ o QHOM $\ge 2.7e11$	
5.7 CW Measurement. at 2K.	
Check if radiation was detected	
Select all that applies:	
• Field emission	

5 of 8 7/1/2024, 10:19 AM

https://vector-onsite.fnal.gov/VectorHardCopy/39903.asp

Eacc @ FE onset: MV/m

• Multipacting
Eacc @ MP onset: MV/m

• $7\pi / 9$
Eacc @ $7\pi / 9$ 18 MV/m

Check if measurement was stopped because radiation could not be processed away

NOTE: No field-emission-induced radiation should be detected up to the maximum gradient. Any multipacting must be fully processed before the final Q vs Eacc measurement.

 E_{acc} @ quench 24.3

Highest Eacc @ Q = 2.5e10 24.3

The usable gradient (the lowest of the above E_{acc} 24.3

NOTE: Max gradient must be >= 23 MV/m

$Q_0, 10^{10}$

Maximum 3.54

Eacc at Maximum Q0 18

At E_{acc} of 20.8 MV/m 3.37

 P_{HOM_A} When $E_{acc} = 20.8$ MV/m 0.177

P HOM B When $E_{acc} = 20.8 \, MV/m \, 0.049$

NOTE: The accepted values @ Eacc = 20.8 MV/m are:

- Q0 >= 2.5e10
- PHOM <= 1.7 W
- 5.8 Cavity Performance Summary.

Maximum radiation (after all processing):

 Rad_{max} : 0 mR/hr

 $6 ext{ of } 8$ 7/1/2024, 10:19 AM

Comment on Performance Limitation: 7pi/9 excitation beginning at 18 MV/m and present thereafted Quench field: 24.5 MV/m					
No MP/F	E/rad.				
Comment	on Multipacting, if A	pplicable:			

5.9 Upload Files.

RF data (text file): Link

AUX Data File 1: Upload File

AUX Data File 2: Upload File

AUX Data File 3: Upload File

Responsible Authority/Designee: Andrew Cravatta

Date: 5/17/2024

6.0 <u>Process Completeness Verification</u> <u>Top</u>

6.1 Responsible Authority MUST ensure this Traveler is complete, all specifications are met and the device is ready for the next process.

7 of 8 7/1/2024, 10:19 AM



	STOP		
QualifiedComment -	Need reprocessing	O Rejected	
Comment -			
Responsible Authority/Designe	ee: Daniel Bafia	Date: 5/20/202	4
6.2 Select the next destination for below the drop box.	or the cavity. If the option "Other" is chosen fron	m the drop box, please type the location in the text fie	eld
Cavity Destination: Other			
Technician:		Date:	
7.0 <u>Process/Production C</u>	Complete Top		
	<u></u>		

Note: This section to be filled out by Process Engineering.

7.1 Verify the Traveler is accurate and complete. Personnel shall conduct a review of all steps to ensure all operations required have been completed/signed off by required personnel. Ensure all Discrepancy Reports, Non-Conformance Reports, Repair/Rework forms, Deviation Index and dispositions have been reviewed and followed by the Responsible Authority before being approved/completed.

Comments: -

Process Engineering/Designee: Richard Motill Date: 6/3/2024

8 of 8 7/1/2024, 10:19 AM