

Thomas Jefferson National Accelerator Facility
Subcontractor Percent Complete Verification
PO/Status Update: 22C1262007 / 22C126207A

Vendor Name: HILL-BAKER JOINT VENTURE
Purchase Order #: 22C1262007
Status Update ID: 22C126207A
Percent Completion Thru Date: 11/14/25

Line Number	Completed Percent	Line Total Amount	Completed Amount	Eligible For Voucher	Previously Vouchered Amt	Completed Retention Amount
1	5.29%	639,822.26	33,846.60	0.00	0.00	33,846.60
Overall - Summary		639,822.26	33,846.60	0.00	0.00	33,846.60

/content/folder[@name='Production']/folder[@name='Common Reports']/folder[@name='General Access']/folder[@name='Procurement']/report[@name='Subcontractor Percent Complete Verification']
/content/folder[@name='Production']/folder[@name='Packages']/folder[@name='General Access']/package[@name='Purchasing CP']/model[@name='2020-06-25T11:36:22.174Z']