



THOMAS JEFFERSON NATIONAL ACCELERATOR FACILITY

12000 Jefferson Avenue  
Newport News, VA 23606

HALL B PROCEDURE NO.:  
B000000400 -P008 Rev - 0

**TITLE: Hall B Solenoid Pre-Power-Up Vapor-Cooled Leads Checkout Procedure**

BY: R. Fair

DATE: 01 / 31 / 2017

Intended Checker and Approvers:

CHK: P. Ghoshal

I. APP: R. Rajput-Ghoshal

*Completed*  
*7/14/2020*  
*P. Ghoshal*

REV.	ECO#	DESCRIPTION	BY	CHK.	APP.	APP.	DATE
SUMMARY OF CHANGES FROM PREVIOUS REVISION:							

## Hall B Solenoid Pre-Power-Up Vapor-Cooled Leads Checkout Procedure

### Introduction

The checklist below should be completed only in conjunction with the most current release of the B000000400 P002 Hall B Solenoid Operations Power Up Checklists.

This document refers to the Vapor-Cooled Leads connecting the Water-Cooled Leads on the Solenoid Service Tower to the Solenoid magnet.

### Checklist

#### Hall B Solenoid Pre-Power-Up Vapor-Cooled Leads Checkout Procedure

Date 7/14/2020

Indicate relevant items requiring check below!



Relevant Item:	Checked By/Date	Verified By/Date	
✓	PKG 7/14/2020	PC 7/14/20	<p>1. Have the lead flows for EACH Vapor-Cooled Lead been calibrated and programmed.</p> <p>Check that the lead flow rate is higher than 42 SLPM.</p> <p>Lead flow for VCL1 lead <u>49.7</u> SLPM Date <u>7/14/20</u></p> <p>Lead flow for VCL2 lead <u>49.2</u> SLPM Date <u>7/14/20</u></p>
N/A			<p>2. Check that EACH of the Vapor-Cooled Lead heaters have been turned ON and have been set to temperature. Set the temperature to approximately 24°C (75 F) for all the heaters</p> <p>Set temp for VCL1 lead</p> <p>Heater Set #1 _____ °C Date _____</p> <p>Heater Set #2 _____ °C Date _____</p> <p>Heater Set #3 _____ °C Date _____</p> <p>Set temp for VCL2 lead</p> <p>Heater Set #1 _____ °C Date _____</p> <p>Heater Set #2 _____ °C Date _____</p> <p>Heater Set #3 _____ °C Date _____</p> <p><u>Note:</u> As necessary adjust the heater temperature settings to prevent condensation and ice on any of the flanges.</p>

### Hall B Solenoid Pre-Power-Up Vapor-Cooled Leads Checkout Procedure



N/A			3. Check that the G10 electrical isolation plates have been installed correctly between the two Vapor-Cooled Leads and in-between each lead and the lead gas exhaust port. (Ref. Drawing No. B00000-04-00-0003 and the figures below)	No seal multimeter check for isolation 72MΩ
N/A			4. Check that the electrical isolation box at the Solenoid Service Tower end has been installed correctly. (Ref. Drawing No. B00000-04-00-0003 and the figures below)	No seal. multimeter check for isolation 72MΩ
✓	7/14/2000 -PCT	7/14/20 PC.	5. Make sure that manual valves MV8621A and B are open	
N/A			6. Make sure that the vent solenoid valve SV8622 is operational	
VAPOR-COOLED LEAD CHECKS COMPLETE				

## Hall B Solenoid Pre-Power-Up Vapor-Cooled Leads Checkout Procedure



### Screen Shots of Installed Leads




## Hall B Solenoid Pre-Power-Up Vapor-Cooled Leads Checkout Procedure



## Hall B Solenoid Pre-Power-Up Vapor-Cooled Leads Checkout Procedure



## Hall B Solenoid Pre-Power-Up Vapor-Cooled Leads Checkout Procedure





## Hall B Solenoid Pre-Power-Up Vapor-Cooled Leads Checkout Procedure

