

| EEL cleanroom floor refinishing project | | |
|---|---|---|
| Date | Activity | Comment |
| 2-Nov | First 2/3 of old floor removal starts for Side 1 | DSG has already prepared the room |
| 5-Nov | Final finish applied for first 2/3 of floor | Outgassing of isocynate starts |
| 6-Nov | EEL closed for outgassing | No work in EEL |
| 7-Nov | EEL closed for outgassing | No work in EEL |
| 8-Nov | Contractor to inspect curing of first 2/3 of floor | Clean room available for light traffic |
| 10-Nov | 2/3 floor cured for traffic, DSG clears last section of floor | DSG will move the gantry and equipment to completed 2/3 of floor |
| 11-Nov | Last 1/3 old floor (Side 2) removal starts | Contractor starts side 2 work |
| 12-Nov | Last 1/3 final finish applied | Contractor completes refinishing job, Outgassing for isocynate starts |
| 13-Nov | EEL closed for outgassing | No work in EEL |
| 14-Nov | EEL closed for outgassing | No work in EEL |
| 15-Nov | Floor curing complete | Facilities will have the walls cleaned and the filters changed. DSG can resume preparations for the RICH assembly |

EEL 124 Cleanroom diagram

