MOLLER Spectrometer Test Lab work update

10/28/2024




New Power Source

- Big Bertha secured (thanks to Hall D)
- Provides
 - 120V
 - 208V 3phase
 - 480V 3phase



SC1 Coils

- Fully clamped and sanded
- 7 of 7 High potted w/o Belly plates



SC2 Coils Fully clamped

- Fully clamped and sanded
- Belly plates positioned with spacer wires
- 2 of 7 hipotted




SC2 coil zoom

- Ready to Hi-pot and then epoxy on BP and TB
- Note
 - Z stop
 - Tape holding wires
 - Foam putting even pressure on BP
 - Tooling Balls not installed here.




Hi-Pot Data

- All up to 1500V (not logged in logbook)
- At 500V peak leakage current 0.3micro amp
- Beyond 500V the leakage current dropped off (possibly due to coil drying out?)




TM3 coils

- Coils not yet pinned or clamped
- These require epoxy for cooling the collimators
- We Dry fit two coils to understand the process and accuracy
 - One with Collimator spacing 0.998" to 1.030" (needs review)
 - One with Collimator spacing 1.125 to1.126"(pretty good)
 - Nominal is 1.119"
 - Shim sizes used at collimator were 0.010" and 0.021"
 - Shim size 0.016" is available ~200\$



Measurements in detail on TM3 coils

- We need to know the accuracy in width and precision in yaw for the Collimator 5's.
 - My thought is we can easily get to +/- .010" (0.25mm) but with the uncertainty of coil conductor placement, slight bow in coils, and actual coil positioning accuracy we might want to do better, and +/-0.006" should be possible. So if it is agreed we should order the 0.016" foil too.



Water Header

- Setting up
- Purpose is to remove flux prior to leak testing
- Requires208V3phase



Water headers

- Inlets and outlets of coils connecte d.
- Working to get mains connecte d to flushing system



DOE Tour - Friday November 25, 2024

- Toured Hall A (DK presented MOLLER)
- Toured the TL MOLLER area (DK Presented current progress and hardware including the 3d model)
- Tour included
 - Jlab Folks
 - Lab director
 - COO
 - AD for Physics and Facilities
 - Others
 - DOE folks
- They were impressed with our progress