

[Vector Home](#)[Reports](#)| [DRs \(0\)](#)| [Attachments \(0\)](#)| [Notes \(0\)](#)

# LCLS-II High Energy (HE) 1.3 GHz Nine Cell Dressed and Undressed Cavity 2K VTS Testing (RFCHE)

[464504 Rev. B](#)

Series	Serial No.	Job No.	Task No.	Released By	Released Date	Status
RFCHE	CAVR090-1	584	See Job Page	Andrew Cravatta	11/30/2022 2:58:00 PM	Closed

[1.0 Abstract](#)[2.0 General Notes](#)[3.0 Supporting Documentation](#)[4.0 Process Readiness Verification](#)[5.0 Testing and Results](#)[6.0 Process Completeness Verification](#)[7.0 Process/Production Complete](#)

## 1.0 Abstract [Top](#)

1.1 This traveler is to be used during the Nine Cell Dressed or Undressed Cavity 2K VTS Testing for the LCLS-II High Energy (HE).

## 2.0 General Notes [Top](#)

2.1 Follow the requirements in the appropriate General Cavity Procedures.

## 3.0 Supporting Documentation [Top](#)

3.1 Electronically attach all appropriate memos, specific instructions, digital photographs, discrepancy reports and other documentation in the appropriate step in this traveler.

**Note: Additional files can be attached to a traveler by clicking on the step number, then selecting Insert Attachment from the Traveler's Step Tools Menu**

## 4.0 Process Readiness Verification [Top](#)

4.1 Verify the current location of the cavity.

Cavity Location:

☐ VTS 1

☐ VTS 2

☐ VTS 3

Technician:

Date:

4.2 Responsible Authority MUST verify the following process has been completed and signed-off by the process Authority.



Verify the cavity process has been completed in Traveler 464240 and signed-off by the process Authority.

☐ Verified

Comments:

Responsible Authority/Designee:

Date:

4.3 Is this a re-test?

☐ Yes☐ No

If yes explain in comment box.

Comment:

## 5.0 Testing and Results [Top](#)

### 5.1 Test Operator, and Date.

Principal Test Operator: **Andrew Cravatta**

Test Date: **11/30/2022**

### 5.2 Cool down Parameters.

Enter the temperature gradient between top and bottom when bottom transitions trough Tc.

Temperature Gradient  K

### 5.3 Test Parameters.

Dewar Number **VTs-2**

Top Plate Number: **TP-1**

Top Plate Ports: Pi **PI-4**

Pt **SMA-1**

HOM A **N-1**

HOM B **N-2**

Dewar Bath Temperature is 2K ☒

Dewar Bath Temperature if different from 2K:  K

Isolated from stand?

☐ Yes

HOM Feedthroughs?

☒ Yes

He vessel?

☒ Yes

☒ No☐ No☐ No**Cavity Flange type:**

Flange at FP side

☒ NbTi☐ SS

Flange at FPC side

☒ NbTi☐ SS**Magnetic Fluxgate:**Standard location of Fluxgates ☒

If not comment:

Maximum field at room temperature before cool-down  mG**5.4 Network Analyzer.**Cavity Frequency: **1300.214442 MHz**8/9 Cavity Frequency: **1299.452954 MHz**7/9 Cavity Frequency: **1297.221007 MHz**6/9 Cavity Frequency: **1293.842451 MHz**5/9 Cavity Frequency: **1289.71116 MHz**4/9 Cavity Frequency: **1285.326079 MHz**3/9 Cavity Frequency: **1280.317287 MHz**2/9 Cavity Frequency: **1277.985839 MHz**1/9 Cavity Frequency: **1275.821313 MHz****5.5 Calibration.**

Calibration constants:

Ci: **3487.4**

Cr: 15218.5

Ct: 195.2

CHOMA 750.9

CHOMB 811

Comment if Ci, Cr, Ct were re-measured during the test:

## 5.6 Decay Measurement.

If BETA>1 cavity is overcoupled. If BETA<1 cavity is undercoupled.

Cavity Coupling:



Overcoupled



Undercoupled

Qext1 1.50E10

Qext2 1.42E12

Q HOM A 1.46E13

Q HOM B 1.03E14

Comment if Qext1, Qext2, Q HOM A, Q HOM B were remeasured during the test:

The accepted ranges for antennas Q-factors are:

o  $1.1e10 \leq Q1 \leq 1.9e10$

o  $7.5e11 \leq Q2 \leq 2.5e12$

o  $QHOM \geq 2.7e11$

## 5.7 CW Measurement. at 2K.

Check if radiation was detected ☒

Select all that applies:

• Field emission ☐

$E_{acc}$  @ FE onset:  MV/m

- Multipacting ☒

$E_{acc}$  @ MP onset: **24 MV/m**

Check if measurement was stopped because radiation could not be processed away ☒

NOTE: No field-emission-induced radiation should be detected up to the maximum gradient. Any multipacting must be fully processed before the final Q vs  $E_{acc}$  measurement.

$E_{acc}$  @ quench **25 MV/m**

Highest  $E_{acc}$  @  $Q = 2.5e10$  **26 MV/m**

The usable gradient (the lowest of the above  $E_{acc}$  **25 MV/m**)

NOTE: Max gradient must be  $\geq 23$  MV/m

$Q_0$ ,  $10^{10}$

Maximum **3.26**

$E_{acc}$  at Maximum  $Q_0$  **18**

At  $E_{acc}$  of 20.8 MV/m **3.23**

$P_{HOM\_A}$  When  $E_{acc} = 20.8$  MV/m **0.0315**

$P_{HOM\_B}$  When  $E_{acc} = 20.8$  MV/m **0.00431**

NOTE: The accepted values @  $E_{acc} = 20.8$  MV/m are:

- $Q_0 \geq 2.5e10$
- $P_{HOM} \leq 1.7$  W

## 5.8 Cavity Performance Summary.

**Maximum radiation (after all processing):**

$Rad_{max}$ : **2400 mR/hr**

*Comment on Performance Limitation: **7pi/9 excitation beginning at 24 MV/m along with multipacting [MP].***

***Quench at 25 MV/m and MP.***

***Small rad spike (0.08 mR/hr) at 27 MV/m.***

***Quench at 28.3 MV/m.***

***After sitting at 28 MV/m for some time, with the cavity repeatedly quenching, there was a a large (> 2.4 R/hr) rad spike - the test was then stopped.***

*Comment on Multipacting, if Applicable:*

## 5.9 Upload Files.

*RF data (text file): [Link](#)*

*AUX Data File 1: [Upload File](#)*

*AUX Data File 2: [Upload File](#)*

*AUX Data File 3: [Upload File](#)*

*Responsible Authority/Designee: **Andrew Cravatta***

*Date: **11/30/2022***

## 6.0 Process Completeness Verification [Top](#)

6.1 Responsible Authority MUST ensure this Traveler is complete, all specifications are met and the device is ready for the next process.

☐ *Qualified*☒ *Need reprocessing*☐ *Rejected*

*Comment* **Cavity sent for full re-HPR**

*Responsible Authority/Designee:* **Daniel Bafia**

*Date:* **11/30/2022**

6.2 Select the next destination for the cavity. If the option "Other" is chosen from the drop box, please type the location in the text field below the drop box.

*Cavity Destination:*

*Other*

*Technician:*

*Date:*

## 7.0 Process/Production Complete [Top](#)

**Note: This section to be filled out by Process Engineering.**

7.1 Verify the Traveler is accurate and complete. Personnel shall conduct a review of all steps to ensure all operations required have been completed/signed off by required personnel. Ensure all Discrepancy Reports, Non-Conformance Reports , Repair/Rework forms, Deviation Index and dispositions have been reviewed and followed by the Responsible Authority before being approved/completed.

*Comments:* -

*Process Engineering/Designee:* **Richard Motill**

*Date:* **12/1/2022**