

[Vector Home](#)[Reports](#)| [DRs \(0\)](#)| [Attachments \(0\)](#)| [Notes \(0\)](#)

LCLS-II High Energy (HE) 1.3 GHz Nine Cell Dressed and Undressed Cavity 2K VTS Testing (RFCHE)

[464504 Rev. C](#)

Series	Serial No.	Job No.	Task No.	Released By	Released Date	Status
RFCHE	CAVR090-3	584	See Job Page	Andrew Cravatta	2/8/2023 3:48:52 PM	Closed

[1.0 Abstract](#)[2.0 General Notes](#)[3.0 Supporting Documentation](#)[4.0 Process Readiness Verification](#)[5.0 Testing and Results](#)[6.0 Process Completeness Verification](#)[7.0 Process/Production Complete](#)

1.0 Abstract [Top](#)

1.1 This traveler is to be used during the Nine Cell Dressed or Undressed Cavity 2K VTS Testing for the LCLS-II High Energy (HE).

2.0 General Notes [Top](#)

2.1 Follow the requirements in the appropriate General Cavity Procedures.

3.0 Supporting Documentation [Top](#)

3.1 Electronically attach all appropriate memos, specific instructions, digital photographs, discrepancy reports and other documentation in the appropriate step in this traveler.

Note: Additional files can be attached to a traveler by clicking on the step number, then selecting Insert Attachment from the Traveler's Step Tools Menu

4.0 Process Readiness Verification [Top](#)

4.1 Verify the current location of the cavity.

Cavity Location:

☐ VTS 1

☐ VTS 2

☐ VTS 3

Technician:

Date:

4.2 Responsible Authority MUST verify the following process has been completed and signed-off by the process Authority.



Verify the cavity process has been completed in Traveler 464240 and signed-off by the process Authority.

☐ Verified

Comments:

Responsible Authority/Designee:

Date:

4.3 Is this a re-test?

☐ Yes☐ No

If yes explain in comment box.

Comment:

5.0 Testing and Results [Top](#)

5.1 Test Operator, and Date.

Principal Test Operator: **Andrew Cravatta**

Test Date: **2/3/2023**

5.2 Cool down Parameters.

Enter the temperature gradient between top and bottom when bottom transitions trough Tc.

Temperature Gradient K

5.3 Test Parameters.

Dewar Number **3**

Top Plate Number: **3**

Top Plate Ports: Pi **2**

Pt **2**

HOM A **3**

HOM B **4**

Dewar Bath Temperature is 2K ☒

Dewar Bath Temperature if different from 2K: K

Isolated from stand?

☐ Yes

HOM Feedthroughs?

☒ Yes

He vessel?

☒ Yes

☒ No☐ No☐ No**Cavity Flange type:**

Flange at FP side

☒ NbTi☐ SS

Flange at FPC side

☒ NbTi☐ SS**Magnetic Fluxgate:**Standard location of Fluxgates ☒

If not comment:

Maximum field at room temperature before cool-down mG**5.4 Network Analyzer.**Cavity Frequency: **1300.214442 MHz**8/9 Cavity Frequency: **1299.452954 MHz**7/9 Cavity Frequency: **1297.221007 MHz**6/9 Cavity Frequency: **1293.842451 MHz**5/9 Cavity Frequency: **189.71116 MHz**4/9 Cavity Frequency: **1285.326039 MHz**3/9 Cavity Frequency: **1281.317287 MHz**2/9 Cavity Frequency: **1277.985839 MHz**1/9 Cavity Frequency: **1275.821313 MHz****5.5 Calibration.**

Calibration constants:

Ci: **3584.9**

Cr: 18579.9

Ct: 212.3

CHOMA 1011.8

CHOMB 955.2

Comment if Ci, Cr, Ct were re-measured during the test:

5.6 Decay Measurement.

If BETA>1 cavity is overcoupled. If BETA<1 cavity is undercoupled.

Cavity Coupling:



Overcoupled



Undercoupled

Qext1 2.16e10

Qext2 1.68e12

Q HOM A 4.97e12

Q HOM B 1.29e13

Comment if Qext1, Qext2, Q HOM A, Q HOM B were remeasured during the test:

The accepted ranges for antennas Q-factors are:

o $1.8e10 \leq Q1 \leq 3.2e10$

o $7.5e11 \leq Q2 \leq 2.5e12$

o $QHOM \geq 2.7e11$

5.7 CW Measurement. at 2K.

Check if radiation was detected ☐

Select all that applies:

• Field emission ☐

E_{acc} @ FE onset: MV/m

• Multipacting ☐

E_{acc} @ MP onset: MV/m

• $7\pi/9$ ☒

E_{acc} @ $7\pi/9$ **19 MV/m**

Check if measurement was stopped because radiation could not be processed away ☐

NOTE: No field-emission-induced radiation should be detected up to the maximum gradient. Any multipacting must be fully processed before the final Q vs E_{acc} measurement.

E_{acc} @ quench **27.3**

Highest E_{acc} @ $Q = 2.5e10$ **27.3**

The usable gradient (the lowest of the above E_{acc} **27.3**)

NOTE: Max gradient must be ≥ 23 MV/m

Q_0 , 10^{10}

Maximum **3.22**

E_{acc} at Maximum Q_0 **17**

At E_{acc} of 20.8 MV/m **3.14**

P_{HOM_A} When $E_{acc} = 20.8$ MV/m **0.0935**

P_{HOM_B} When $E_{acc} = 20.8$ MV/m **0.0361**

NOTE: The accepted values @ $E_{acc} = 20.8$ MV/m are:

- $Q_0 \geq 2.5e10$
- PHOM ≤ 1.7 W

5.8 Cavity Performance Summary.

Maximum radiation (after all processing):

Rad_{max} : **0 mR/hr**

Comment on Performance Limitation: **Quench field: 27.3 MV/m. No MP, FE, or rad.**

Comment on Multipacting, if Applicable:

5.9 Upload Files.

RF data (text file): [Link](#)

AUX Data File 1: [Upload File](#)

AUX Data File 2: [Upload File](#)

AUX Data File 3: [Upload File](#)

Responsible Authority/Designee: **Andrew Cravatta**

Date: **2/8/2023**

6.0 Process Completeness Verification [Top](#)

6.1 Responsible Authority MUST ensure this Traveler is complete, all specifications are met and the device is ready for the next process.



☒ *Qualified*☐ *Need reprocessing*☐ *Rejected**Comment -**Responsible Authority/Designee: Daniel Bafia**Date: 2/8/2023*

6.2 Select the next destination for the cavity. If the option "Other" is chosen from the drop box, please type the location in the text field below the drop box.

Cavity Destination: *Other* *Technician:* *Date:*

7.0 Process/Production Complete [Top](#)

Note: This section to be filled out by Process Engineering.

7.1 Verify the Traveler is accurate and complete. Personnel shall conduct a review of all steps to ensure all operations required have been completed/signed off by required personnel. Ensure all Discrepancy Reports, Non-Conformance Reports, Repair/Rework forms, Deviation Index and dispositions have been reviewed and followed by the Responsible Authority before being approved/completed.

*Comments: -**Process Engineering/Designee: Richard Motill**Date: 2/22/2023*