

Tasks for Swapping GEM layer (INFN J2 to UV Layer 3). People involved Sean, Zeke, Holly, Anu, John, Xinzhan, Thir:

1. Decable and remove pin for INFN J2. (10-15 minutes)
2. Remove INFN J2 from BigBite (30 minutes)
3. Disconnect rollers from INFN J2 (5 -10 minutes)
4. Connect rollers to UV Layer 3 (5-10 minutes)
5. Install UV layer into BigBite (30 minutes)
6. Connect HDMI cables to UV layer 3 (30 minutes)
7. Run HV cable for UV layer 3 (10 minutes)
8. Connect LV cable to detector (5 minutes)
9. Check HDMI connections for UV layer 3 (30 minutes to 1 hour)
10. Check UV layer works with pedestal (30 minutes)
11. Move INFN J2 out of Hall A (10 minutes). If RadCon will let us?

Total time needed: 3.25 hours – 4 hours

At least roughly 3-4 hours

Prior to this swap plan a LV cable will be installed in Hall A in the current UVa LV supply to limit the amount of time needed to do the swap.