

- GEMs are labeled as “Near” and “Far”.
- HV inputs upgraded for individual channel power supply. Extensive testing last week on nitrogen.
- Found another short on Far G1 foil that was not apparent at all with the resistive divider.
- Frame for external al/Kapton window arrived late Friday and will be cut today. Once cut, can attach foil and re-test.
- Experimental readiness review was requested this morning so I am putting off laying cables until our approval and date.

Far GEM:

