
Status of the Forward Tagger


Amanda Hoebel

1

FT Setup

- FT was moved to the hall July 2017.
- Hardware interlocks cRIO installed July 11.
- Electronics cabled July 12.
- Gas and chiller connected and running.






Hardware Interlock System installed in rack beside CAEN HV crate

FT Setup

🎽 FT Hard Interlocks 🛿


- -



Additional Work

- Pins added to HV cable to allow for interlocks.
 - \circ Pins 79 and 80 added to enable interlocks.
 - Pins did not exist previously. During interlocks testing, a jumper was used.
 HV works properly.

Additional Work




Additional Work

- Three temporary LV cables modified for Tracker.
 - \circ LV Tracker cables had plastic connectors.
 - FT group wanted cables that would not disconnect when connected to Tracker in Clas12 assembly.
 - Plastic connector removed and replaced with bolt and heat shrink, for each cable.
- Third humidity sensor to be fabricated and added to hardware interlocks.

- Chiller has been having problems when Analog Input 1 from analog card is enabled.
 - Analog Input 1 allows for hardware interlocks to turn on and off pump.
 - When Input 1 is enabled, temperature of chiller will either rise rapidly or fall rapidly.






• Troubleshooting

• Switched analog card to other connector.

- Power-cycled chiller.
- Used DMM to check signal input from cRIO.
 - Measures either 0mA or 20mA, as expected.
- Changed "Maximum value" percentage using remote screen.
 - Analog output 1 relays pump status information to cRIO only if max value is set to 60% or lower.
 - Analog input 1 "rapid heat" or "rapid cool" depends on percentage value.



Analog card used for connection between hardware interlocks and chiller

• Conclusion:

- Chiller or analog card wiring was damaged during transportation.
- Firmware could have stopped behaving properly.
- Chiller should be replaced.

Thank you